



CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	North East	North West	South East	North West	South East	North West	South East
0+0	98.3	89.23	9.07	0+0 MH	+76.9	+79.9	#2236		2368 S. Market		4-26-48	
1+0	96.3	89.33	7.04		+74.0	+77.0	#2235	1306 S. Broadway	2364 S. Market		4-26-48	
2+0	97.0	89.43	6.89		+74.0	+77.0	#2234	1096 S. Broadway	2337 S. Market		4-26-48	2-15-85 10-9-68
2+39.7	95.7	89.47	6.19	2+39.7	+45.4	+46.4	#2233		2354 S. Market		4-26-48	
3+0	95.6	89.53	6.55		+49.1		#2232		2348 S. Market		4-26-48	
4+0	96.7	89.63	7.24		+55.9	+58.9	#2231	#905	2342 S. Market	2333 S. Broadway	4-26-48	5-9-50
4+79.1	98.4	89.71	8.82	4+79.1	+10.8	+13.8	#2230	#3606	2336 S. Market	2321 S. Broadway	4-26-48	1-8-51
5+0	98.9	89.73	9.12		+63.9	+66.9	#2229	#2007	2330 S. Market	2325 S. Broadway	4-26-48	2-24-49
6+0	100.0	89.83	10.79		+71.7	+74.7	#2228	#1740	2324 S. Market	2321 S. Broadway	4-26-48	12-16-48
7+0	100.0	89.93	10.26		+78.7	+81.7	#2227		2318 S. Market		4-26-48	
7+17.4	99.8	89.85	10.61	7+17.4	+72.8	+75.8	#2226		2312 S. Market		4-26-48	
0+0	98.6	89.41	9.26	0+0 MH	6+83.5	+65.5	#2225	#2241	2302 S. Market	2255 S. Broadway	4-26-48	4-27-48
1+0	97.1	89.51	8.06		+78.0	+77	#281	2437	2366 S. Main	2365 S. Main	6-30-48	12-19-01 5-11-48
2+0	94.9	89.61	5.65		+139.5	+134.5	#280	2438	2362 S. Main	2361 S. Main	6-30-48	5-11-48
2+39.5	94.8	89.65	5.48	2+39.5	+192.2	+188.2	#279	2437	2358 S. Main	2357 S. Main	6-30-48	5-11-48
3+0	94.9	89.71	5.54		+48	+45	#278	2436	2354 S. Main	2353 S. Main	6-30-48	5-11-48
4+0	95.8	89.81	6.66		2+99	+96	#277	2435	2348 S. Main	2347 S. Main	6-30-48	5-11-48
4+79.7	96.0	89.89	6.43	4+79.7	+56	+53	#276	2434	2342 S. Main	2341 S. Main	6-30-48	5-11-48
5+0	95.8	89.91	6.31		+13.4	+10.4	#275	2433	2336 S. Main	2335 S. Main	6-30-48	5-11-48
6+0	94.9	90.01	5.49		+67.1	+64.7	#274	2432	2330 S. Main	2329 S. Main	6-30-48	5-11-48
7+0	94.8	90.11	5.06		+21.6	+18.6	#270	2431	2324 S. Main	2323 S. Main	6-30-48	5-11-48
7+16.0	95.7	90.13	5.88	7+16.0	+75.6	+72.6	#271	2430	2318 S. Main	2317 S. Main	6-30-48	5-11-48
0+0	98.8	89.61	9.32	0+0 MH	+30.4	+27.4	#272	2429	2312 S. Main	2311 S. Main	6-30-48	5-11-48
1+0	98.4	89.71	6.25		+86.6	+83.6	#273	2428	2302 S. Main	2301 S. Main	6-30-48	5-11-48
2+0	96.3	89.81	6.95									
2+39	96.3	89.95	6.77	2+39								
3+0	96.7	89.91	7.04									
4+0	97.4	90.01	7.88									
4+80	97.6	90.09	7.87	4+80								
5+0	97.8	90.11	8.01									
6+0	97.1	90.21	7.42									
7+0	96.1	90.31	6.31									
7+18	96.0	90.33	6.24	7+18								

LINE 1  
LAT. 6-A-20

LINE 2  
LAT. 6-A-20

LINE 1  
LAT. 7-A-20

#1540 - Dup - 119 E. Blake - 6-9-50 - Eugene Reynolds  
 #2445 - Dup - 2317 S. Broadway - 9-9-52 - Lee Layton - slo w/ concrete 150's g mH + 10' Eg main  
 #2278 R - 2368 S. Main - Earl Huntington - 5-12-81  
 91-38012-7 - 11-18-91 - 2369 S. Main - (TAP 1+09.0 4" sch 40 PVC)  
 93-19766-7-2348 S. Main - 7/27/93 - R (No trap visible) Connected to orangeburg at edge of slab house side; 4" SDR35; App 60' - connected to existing 4" SDR35 1-4" 20.