



5-27-77
 Lid disc. in field has being
 raised to drain area

NOTE:
 Construction record for this
 project recorded on pages
 226, 227 & 228.

EASEMENTS
 Rear lot easements 8'
 Side yard easements 5'

Rep-2000-02454-11/9/00-Reddi-
 3015 Millwood-4" SCH40
 Repl upper 12'-No alloy-
 1TWIN 60

2001-00287-2/20/1-1808 WDIANE-Semple-
 4" SCH40 Replaced all but lower 3' 1TWIN
 CO, 1H22

LAT. 1, SUB. 2, S. S. 22
 W. B. CARTER CONST. CO. INC., FEB. 16, 1955
 BK. NO. K-24, PROJ. NO. C24-74

SWR2001-02598 10/18/01 3143 S. Millwood (Kelly School) new add: Pref MH's

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS			
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East	North West	South East
12+0	97.3	93.20	4.1		12+13.0	12+10.0	#3495	#3521	2932 d	2939 d	2-16-55	2-16-55		
					12+75.5	12+72.5	#3496	#3520	2926 d	2933 d	2-16-55	2-16-55		
13+0	97.1	93.40	3.7		13+33.0	13+30.0	#3497	#3519	2920 d	2927 d	2-16-55	2-16-55		
	97.2	93.44	3.8	13+18.5	13+99.5	13+96.5	#3498	#3518	2914 d	2921 d	2-16-55	2-16-55		
14+0	97.2	93.60	3.6		14+54.0	14+51.0	#3499	#3517	2908 d	2915 d	2-16-55	2-16-55		
15+0	97.5	93.80	3.7		NORTH (4" stub w. f. N.W.)		#3500	C24391	2902 d	1717	2-16-55	5-17-71		
	97.4	93.81	3.6	15+05.0	15+28.0		#3515		1705			2-16-55		
					15+79.0		#3516		2901 d			2-16-55		
	97.5	94.13	3.4	15+83.5										
0+0	96.2	91.80	4.4	0+00 = 4+41.8 in Line #2		SOUTH		#3450		1716		2-16-55		
	96.9	92.30	4.6	0+49.5										
0+0		88.80		0+00 = 1+51.0 in Line #2	NORTH	SOUTH								
					0+23.0	0+26.0	#3401	#3393	1717	1716	2-15-55	2-15-55		
					0+83.0	0+86.0	#3402	#3394	1715	1716	2-15-55	2-15-55		
1+0	96.1	89.00	7.1		1+29.0	1+26.0	#3403	#3395	1721	1722	2-15-55	2-15-55		
	96.5	89.16	7.3	1+78.0										
2+0	96.6	89.20	7.4		2+49.5	2+46.5	#3404	#3397	1727	1805	2-15-55	2-15-55		
3+0	96.2	89.40	6.8											
	95.8	89.52 out 89.62 in	6.3 6.2	3+59.5	WEST	EAST								
					3+69.0		#3416		3074 S			2-15-55		
4+0	95.6	89.70	5.9		4+25.0	4+22.0	#3417	#3405	3068 S	3065 S	2-15-55	2-15-55		
					4+83.0		#3418		3062 S			2-15-55		
5+0	95.8	89.90	5.9											
					5+44.0	5+13.0	#3419		3056 S			2-15-55		
6+0	96.2	90.10	6.1		6+04.0	6+01.0	#3420	#3407	3050 S	3051 S	2-15-55	2-15-55		
	96.3	90.20 out 90.30 in	6.1 6.0	6+48.0										
					6+60.0	6+57.0	#3421	#3408	3044 S	3045 S	2-15-55	2-15-55		
7+0	96.3	90.40	5.9		7+16.0	7+13.0	#3422	#3409	3038 S	3039 S	2-15-55	2-15-55		
					7+79.5	7+76.5	#3423	#3410	3032 S	3033 S	2-15-55	2-15-55		
8+0	96.2	90.60	5.6		8+39.5	8+36.5	#3424	#3411	3026 S	3027 S	2-15-55	2-15-55		
						8+94.0	#3412							
9+0	96.40	90.80	5.6	9+00	9+05.0	9+52.0	#3426	#3413	3020 S	3015 S	2-15-55	2-15-55		
10+0	96.6	91.00	5.6		10+14.5	10+11.5	#3428	#3415	3013 S	3014 S	2-15-55	2-15-55		
					10+65.5	10+62.5								
11+0	96.2	91.20	5.0		12+34.5	12+31.5	#3433	#3441	3016 S	3017 S	2-15-55	2-15-55		
	96.5	91.27	5.2	11+34.5	12+62.0	12+59.0	#3434	#3442	3018 S	3019 S	2-15-55	2-15-55		
12+0	96.4	91.40	5.0											
13+0	96.8	91.60	5.2		13+14.0	13+11.0	#3435	#3443	3012 S	3011 S	2-15-55	2-15-55		
	96.9	91.78	5.1	13+90.0	13+84.0	13+81.0	#3436	#3444	3016 S	3015 S	2-15-55	2-15-55		
14+0	96.8	91.80	5.0		14+37.5	14+34.5	#3437	#3445	3010 S	3009 S	2-15-55	2-15-55		
15+0	96.8	92.00	4.8		15+03.0	15+00.0	#3438	#3446	3014 S	3013 S	2-15-55	2-15-55		
					15+56.5	15+53.5	#3439	#3447	3018 S	3017 S	2-15-55	2-15-55		
16+0	96.9	92.20	4.7											

NOTE:

Replace upper 14" only This project continues on page 228

4" sch 40 #3396 - top - 1812 - 20 30' - 2nd Hanna - 8-2-55
 #3427 - top - 3008 - 2nd Hanna - 8-15-55
 #3414 - top - 3007 - 2nd Hanna - 8-15-55 (10+56.9)

= 27302 - 2738 S. Glenn - R. No record of measurement for this Repair
 No record of inspection under this permit

[Faint, illegible handwriting throughout the page]



[Faint handwriting at the bottom right corner]