

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LIFESTYLE LINED 0+00	182.7	175.09	7.6	0+00=4+61.5 LINE A								
1+00	183.8	175.39	8.4		1+87.0 top	1+87.0 top	C72970	C73110	11700 14	11700 Lot 20	7-13-79	7-13-79
2+00	182.7 182.2	175.69 OUT 175.86 IN 175.96	7.0 6.3 6.2	2+57.0		2+37.0 top		C73111		11700 Lot 26 11700 Lot 28 waterman	7-13-79	7-13-79
3+00	182.8	176.09	6.7		3+27.0 top	3+17.0 top	C72962	C72969	11700 Lot 9	11700 Lot 12	7-13-79	7-13-79
4+00	184.1 185.5	176.39 OUT 176.67 IN 176.77	7.7 8.0 8.7	4+94.7	4+24.7 top	4+26.7 top	C72960	C72967	11700 Lot 7	11700 Lot 10	7-13-79	7-13-79
5+00	185.4	176.79	8.6	4+94.7 4" STUB NE	4+37.0 top	4+76.7 top	C72959	C72966	11700 Lot 3	11700 Lot 6	7-13-79	7-13-79
6+00	185.2 185.2	177.09 177.19 177.29	8.1 8.0 7.9	6+34.7 4" STUB SW	5+24.7 top	5+19.7 top	C72958	C72965	11700 Lot 1	11700 Lot 4	7-13-79	7-13-79
7+00	184.5	177.49	7.0		6+94.7 top	5+69.7 top		C72964	11700 Lot 17-19	11700 Lot 21-23	7-13-79	7-13-79
8+00	183.6 182.5	177.79 178.03	5.8 4.5	8+80.3 4" STUB NW	7+66.7 top		C72938		11700 Lot 25		7-13-79	
LINE E 0+00	185.5	176.77	8.7	0+00=4+94.7 LINE D								
1+00	184.8	177.07	7.7		1+64.0 top	1+24.0 top	C72949	C72950	11700 Lot 22	11700 Lot 10	7-13-79	7-13-79
2+00	184.1 184.1	177.37 OUT 177.41 IN 177.51	6.7 6.7 6.6	2+14.0	1+98.0 top	1+82.0 top	C72948	C72951	11700 Lot 29	11700 Lot 12	7-13-79	7-13-79
3+00	183.0	177.77	5.2		2+46.0 top	2+30.0 top	C72947	C72952	11700 Lot 26	11700 Lot 14	7-13-79	7-13-79
4+00	181.8 181.3	178.07 178.19	3.7 3.1	4+39.6 4" STUB NW 4" STUB NE	2+94.0 top	2+78.0 top	C72946	C72953	11700 Lot 28	11700 Lot 16	7-13-79	7-13-79
LINE F 0+00	171.6	167.00	4.6	0+00= LIFT STATION	0+30.0 top		C73246		11700 Lot 67		7-27-79	
1+00	171.0	163.57	7.4	0+80.8								
2+00	172.3 173.2	165.57 OUT 166.38 IN 166.48	6.7 6.8 6.7	2+40.5	1+98.0 top	1+82.0 top	C72948	C72951	11700 Lot 29	11700 Lot 12	7-13-79	7-13-79
3+00	174.0	166.66	7.3		2+94.0 top	2+78.0 top	C72946	C72953	11700 Lot 28	11700 Lot 16	7-13-79	7-13-79
4+00	175.2 176.3	166.96 OUT 167.18 IN 167.28	8.2 9.1 9.0	4+74.2	3+43.6 top	3+26.0 top	C72945	C72954	11700 Lot 30	11700 Lot 18	7-13-79	7-13-79
5+00	176.6	167.36	9.2		3+75.6 top	3+59.6 top	C72944	C72955	11700 Lot 32	11700 Lot 20	7-13-79	7-13-79
6+00	178.1 178.8	167.66 OUT 167.78 IN 167.88	10.4 11.0 10.9	6+40.5	4+23.6 top	4+07.6 top	C72943	C72956	11700 Lot 34	11700 Lot 22	7-13-79	7-13-79
7+00	179.1	168.06	11.0		4+23.6 top	4+07.6 top	C72943	C72956	11700 Lot 36	11700 Lot 24	7-13-79	7-13-79
8+00	179.7 180.2	168.36 OUT 168.58 IN 168.68	11.3 11.6 11.5	8+73.5	5+24.7 top	5+19.7 top	C73088	C73087	11700 Lot 12	11700 Lot 10	7-19-79	7-19-79
9+00	180.2	168.76	11.4		5+82.5 top		C73087		11700 Lot 8	11700 Lot 6	7-19-79	7-19-79
10+00	176.3 180.3	169.05 169.12	7.3 11.2	10+20.5 4" STUB NW 4" STUB NE 4" STUB NW 4" X 50" STUB NE	6+95.5 top	7+58.5 top	C73086	C73085	11700 Lot 8	11700 Lot 6	7-19-79	7-19-79
LINE G 0+00	171.6	167.55	4.1	0+00= LIFT STATION	0+30.0 top		C73246		11700 Lot 67		7-27-79	
1+00	172.2	168.15	4.1		1+70.5 top		C73242		11700 Lot 24		7-27-79	

CONT'D NEXT PAGE

