



SCALE 1" = 150'

LATERAL 4 MAIN 12 SOUTHWEST INTERCEPTOR  
 BUILT BY: MID STATES CONST. CO.  
 PROJ. NO 468-76-245-80954-000-001  
 BOOKED 5-28-81 FROM LES 29

Pool  
 4-13

see report

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 4 MAIN 12 SWI (CONT'D)												
LINE 1 CONT'D	8+00	158.9	143.11	15.8		8+30.7		6327		1318 N Shefford		8-11-82
		158.9	143.55	15.4	8+74.1	4" STUB E						
			143.65	15.3		4" RISER E						
	9+00	158.6	143.81	14.8		9+18.1 TAP		19437		1320 Shefford		10-26-87
						9+90						
						4" RISER E						
	10+00	157.6	144.41	13.2		10+38.6		15475		1338 Shefford		1-20-86
						10+85						
						4" RISER E						
	11+00	158.1	145.01	13.9		11+13.6 TAP		15476		1346 Shefford		1-20-86
		157.1	145.45	11.7	11+73.6	4" STUB NE		91-343607		1354 Shefford		10-3-91
LINE 2	0+00	159.0	136.23	22.8	0+00=2+97.1 LINE 1	0+85		16279		11304 Alderney		5-16-86
						4" RISER S						
	1+00	157.1	136.53	20.6		1+95.1 TAP		18442		11316 Alderney		4-20-87
						1+88.4 TAP						
	2+00	154.8	136.83	18.0		2+12.4	4" STUB NE					
		154.5	136.87	17.6								
	3+00	149.3	137.13	12.2								
	4+00	146.4	137.43	9.0		3+93.4 TAP		17064		11405 Penderosa		10-6-86
		145.5	137.65	7.9	4+74.1	3+59.0 TAP						
			137.75	7.8								
	5+00	145.7	137.83	7.9								
	6+00	147.1	138.13	9.0								
	7+00	148.6	138.43	10.2		6+88.4 TAP		22879		1306 Courington		4-9-87
		150.2	138.65	11.6	7+74.4	7+79.5 TAP		10230		1312 Courington		3-16-84
			140.50	9.7								
	8+00	150.7	140.81	9.9		8+91.0 TAP		9025		1320 Courington	1309 Shefford	8-19-83
								20949				6-23-88
	9+00	152.2	142.01	10.2								
		151.0	142.92	8.1	9+76.0	4" STUB NW	9+44.0	10473	9305	1324 Courington	1311 Shefford	3-15-89
LINE 2A	0+00	154.5	140.87	13.6	0+00=2+12 LINE 2	0+48.5 TAP		12664		11305 Penderosa	11321 Penderosa	11-28-84
		152.9	141.42	11.5	0+55.5	4" STUB NE		12114				9-25-84
LINE 2B	0+00	145.5	137.75	7.8	0+00=4+74 LINE 2	0+25.0 TAP		17323	15333	11417 Penderosa	11408 Alderney	11-18-86
		145.5	137.91	7.6	0+40.9	4" STUB SW		18143		11424 Alderney		4-20-87
LINE 2C	0+00	150.2	140.13	10.1	0+00=7+74 LINE 2	0+72.0 TAP		9025	939367	1509 Shefford	11400 Penderosa	8-19-83
	1+00	150.3	141.14	9.2	1+00.8	4" STUB E		10472		1503 Shefford		3-15-84
LINE 3	0+00	157.2	141.77	15.4	0+00=5+90 LINE 1	0+39.4 TAP		22574		1304 N Shefford		7-20-87
								8302				6-3-83
	1+00	154.5	142.17	12.3		1+71.2 TAP						
		152.7	142.55	10.2	1+96.2	2+31.2 TAP						
			142.65	10.1		2+37.7 TAP		23422		1304 Shefford		6-21-85
	2+00	152.6	142.67	9.9		3+26.2 TAP		13129		1312 N Shefford		3-4-85
	3+00	151.7	143.07	8.6		3+75.7 TAP		8745		1305 Shefford		8-9-83
	4+00	150.0	143.47	6.5		4+24.7 TAP		13140				3-4-85
		150.0	143.50	6.5	4+07.7			13057		1337 Shefford		2-15-85
	5+00	149.8	143.87	5.9		5+50.2 TAP						
								12944		1345 Shefford		1-16-85
	6+00	148.8	144.27	4.5		4" STUB NE		23840		1353 Shefford		9-6-89
		148.8	144.28	4.5	6+02.2							
LINE 4	0+00	153.2	134.95	18.3	0+00 EXISTING	0+19.0 TAP		16196		1308 N Shefford		8-6-86
	1+00	147.8	135.25	12.6								

(CONT'D NEXT PAGE)

# 23422 - 6-21-89 - 1304 N Shefford CL - saving - w/c - 4" PVC 40 4" MH stub - NE 1/4" tap (117736) (listing shown above was for temp. saw office - never sealed)