



Sewer Repair -
@ Millwood & 30th
Work done by Utility
Cont. in April, 1974
all existing connections
reconnected.
SS JK #?

1169.3
line removed
& replaced &
enclosed in concrete

0+00
PRIVATE
EASE
SEE FINAL

30TH ST. SO. 0+00 Existg MH.
REHAB MH-1995

REHAB MH-1995

REHAB MH-1995

1" = 150'
RECONNECTIONS

STA.	ADDRESS	DIRECTION
6+02.9	1528 W. 31st	West
6+00.4	1512 W. 31st	East
5+61.6	3156 S. Fern	West
5+58.6	3157 S. Elizabeth	East
4+98.4	3150 S. Fern	West
4+95.6	3151 S. Elizabeth	East
4+55.3	3145 S. Elizabeth	East
4+41.5	3144 S. Fern	West
3+82	3138 S. Fern	West
3+78.7	3139 S. Elizabeth	East
3+35.8	3132 S. Fern	West
3+27.8	3133 S. Elizabeth	East
2+70.6	3126 S. Millwood	West
2+67.4	3127 S. Fern	East

NOTE:
Construction Record for this project
recorded on pages 1 and 2.

SANITARY SEWER RESPONSE PLAN -
PHASE IA
PROJ. NO. 468-82420 (623124)
BUILT BY INSITUFORM PLAINS, INC.
BOOKED 2-23-96 FROM AS BUILTS

RECONNECTIONS

STA.	ADDRESS	DIRECTIONS
2+11.2	3120 S. Millwood	West
2+08.8	3121 S. Fern	East
1+55.2	3114 N. Millwood	West
1+53.9	3115 N. Fern	East
1+09.8	3108 N. Millwood	West
0+99.4	3107 N. Fern	East
0+78.8	1601 W. 30TH R	East
0+77.8	1617 W. 30TH	West

Sewer 2000 02158 10/2/00 2951 S. Fern - Bammes J/kg
(Note no insp. turned in under 11976252560701 for add. part)
4" SCH40 - Repl entire line - 135' N of MH 4+20.4 - ITW/CO, 11/02
2001-00655- 3/23/01- 2939 S Fern - Padgett Exc- 4" SCH40
Wye Repair 61's of MH 12+31(11+70) ITW/CO, 2/1/02

LAT. 2, SUB. 2, S. S. 22
W. B. CARTER CONST. CO. INC., FEB. 21, 195.
BK. NO. K-23, PROJ. NO. C24-

