

CONSTRUCTION RECORD

SERVICE RECORD

LINE #12

LINE #13

LINE #14

LINE #15

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North-West	South-East	North West	South East	North West	South East	North West	South East
0+0	96.1	91.75	4.4	0+00 = 91.77.6 in Line #8								
1+0	97.6	92.15	5.4									
2+0	96.9	92.55	4.3	2+00								
3+0	96.9	92.95	4.0									
4+0	97.1	93.35	3.8									
	96.8	93.63	3.2	4+70.9								
0+0	96.8	90.06	6.7	0+00 = 6+24.6 in Line #8								
1+0	97.1	90.25	6.8		0+96.2		B5142		2364 W. 30th		2-25-66	
2+0	97.2	90.45	6.8									
3+0	97.5	90.65	6.9									
4+0	97.6	90.85	6.8									
5+0	97.6	91.02	6.6	4+85.0								
6+0	97.8	91.25	6.5									
7+0	97.8	91.45	6.4									
8+0	97.9	91.65 91.75 out 17	6.3 6.1	7+97.0								
					NORTH	SOUTH						
					8+11.6	8+14.6	9537		23030		3-3-59	
					8+74.3	8+77.3	11258	#14727	2307 W. 21st Sunnybrook	2310	8-25-59	9-25-61
9+0	98.0	92.15	5.8		9+34.6	9+37.6	#14403	2008-786 14722	2315 W. 30th Sunnybrook	2316 R	-see Next Pg.	8-7-60
					9+97.8	10+00.8	11259		2327 W. 29th		8-25-59	9-25-61
10+0	98.5	92.55	6.0		10+6.14	10+64.4	11260	17144	2327 W. 29th	2327 Sunnybrook		5-21-63
	98.3	92.95	5.3	10+98.0							8-25-59	
11+0					11+22.0	11+25.0	#14404	240	2403 W. 29th	2404 Sunnybrook	7-5-61	1-12-65
					11+85.7	11+88.7	#14405	B3594	2409 W. 29th	2410 Sunnybrook	7-5-61	6-15-65
12+0	98.2	93.35	4.9		12+46.0	12+49.0		B3593		2416 Sunnybrook		6-15-65
13+0	96.9	93.75	3.1		13+06.5	13+09.5	15262	B3950	2421 W. 29th	2422 Sunnybrook	3-8-62	3-10-65
					13+69.9	13+72.9	15968	B357	2427 W. 29th	2428 Sunnybrook	8-1-62	11-6-63
	97.3	94.11	3.2	13+89.0								
0+0	97.1	92.40	4.7	0+00 = 1+73.2 in Line #13								
					0+20.0	0+23.0	C2973	B4771	2227 Southgate	2228 W. 30th	5-4-67	12-17-65
					0+83.6	0+86.6	C2474	B4752	2227 W. Southgate	2228 W. 30th	3-30-69	2-13-65
1+0	97.5	92.80	4.7		1+41.9	1+44.9	C2211	B2957	2215 Southgate	2216 W. 30th	3-13-67	3-10-65
2+0	97.5	93.20	4.3		2+07.9	2+10.9	B6293	11467	2227 Southgate	2210 W. 30th	9-2-66	9-29-59
					2+68.0	2+71.0	409878	11466	2204 W. 30th	2205 R	4-15-80	7-29-59
	97.4	93.52	3.9	2+79.2				2201-02786			8-19-81	10-30-01
0+0	97.1	91.70	5.4	0+00 = 1+73.2 in Line #13	NORTH	SOUTH						
					0+20.0	0+23.0						
					0+80.4	0+83.4	C8335	B5596	2309 Southgate	2310 W. 30th	5-17-68	5-10-66
1+0	97.0	92.10	4.9		1+43.6	1+46.6	C9622	B5525	2315 Southgate	2316 W. 30th	7-16-68	4-27-66
2+0	96.4	92.50	3.9		2+06.5	2+09.5	C8912	B5856	2321 Southgate	2322 W. 30th	6-4-68	6-20-66
					2+67.7	2+70.7	C6344	11229	2327 Southgate	2328 W. 30th	1-5-67	7-29-59
3+0	96.9	92.90	4.0	3+01.3								
					3+30.5	3+33.5	C6342	1028	2403 Southgate	2404 W. 30th	1-5-67	7-29-59
					3+92.0	3+95.0	C6919	11621	2409 Southgate	2410 W. 30th	2-16-68	7-27-59
4+0	97.2	93.30	3.9		4+55.4	4+58.4	C8014	10662	2413 Southgate	2414 W. 30th	4-25-68	6-18-59
					5+15.6	5+18.6	C13903	10661	2421 Southgate	2422 W. 30th	5-1-69	11-27-59
					5+79.2	5+82.2	C19087	10660	2427 Southgate	2428 W. 30th	5-5-70	7-5-91

14511 - 2304 Sunnybrook - top - 8-2-61
 # 15505 - 2328 Sunnybrook - top - 4-24-62
 B6456 - 3065 S. Everett - top - 10-6-66 - Smith Pkg. (2+53.6)
 # C3682 - 2302 Southgate - top - 6-22-67 - Donald Thompson (0+08)

R- 2000-01786 - 2316 W SUNNYBROOK - WICHITA EXC- 4" SCH 40 - ADDITION - 15' FROM NPL where tie-in was made -
Tied in to house sewer.