



Special Drop MH
15+86.0 MH
Stub W.

Special Drop
11+52.3 MH
Extra 3'-8" V.C.P.
Stub W.

20' CONC. ENCASED
AT 36" Water Line

9+61.5 MH
3301-05-11
(Sheridan West Addr.)

6+96.6 MH
6+176 MH & Line West
see sheet M-78 (Feb. 1970)

Special Drop
5+16.6 MH
Extra 3'-8" V.C.P.
Stub W.

Spec. Drop
15+86.0 MH
Stub W.

747
OW Septic
Main Exit
2944

0+00
Exist'g MH

NOTE: Construction record and drawings
for this project booked on pages
136 and 137.
See file no. 6-3 4-3 City Eng'r
office for benefit District.

Confirmed NOT
connected to
sewer by city
on 2/2/54
DK

SUBMAIN 9, S. S. NO. 22
W. B. CARTER CONST. CO. INC., JUNE 14, 1956
BK. NO. K-36, PROJ. NO. C 25-69

1" = 100'

CONSTRUCTION RECORD

SERVICE RECORD

Line # 1

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			West	South East	North West	South East	North West	South East	North West	South East
0+0	119.0	104.20	14.8	Existing MH.								
1+0	118.1	104.42	13.7									
2+0	118.5	104.64	13.9									
	118.5	104.76	13.7	2+55.9								
3+0	118.6	104.86	13.7									
4+0	118.9	105.08	13.8									
5+0	119.9	105.30	14.6									
	120.1	105.34	14.8	Spec. Drop 5+14.6	(3'-8" V.C.P. West)							
	120.1	105.34	14.8		Grade 112.00							
6+0	121.5	105.52	16.0									
	123.4	105.74	17.7	6+96.6								
7+0												
8+0	124.5	105.96	18.5									
9+0	124.5	106.18	18.3									
	124.2	106.32	17.9	9+61.5			Q 15473		3321-25411		8-19-69	
10+0	124.4	106.40	18.0									
11+0	124.1	106.62	17.5									
	123.8	106.74	17.1	Spec. Drop 11+52.3	(3'-8" V.C.P. West)							
	123.8	106.74	17.1		Grade 115.00							
12+0	123.6	106.84	16.8									
13+0	123.0	107.06	15.9									
14+0	122.8	107.28	15.5									
15+0	122.5	107.50	15.0									
	121.9	107.69	14.2	Spec. Drop 15+86.0	(Stub W.)							
	121.9	107.69	14.2		Grade 112.90							
16+0	121.8	107.72	14.1									
17+0	121.1	107.94	13.1									
18+0	121.3	108.16	13.1									
	120.5	108.38	12.1	18+95.8								
19+0												
					19+42.0	8" Riser	10545		100.3 N. Sheridan		6-2-59	
20+0	120.7	108.60	12.1									
					20+14.0	8" Riser	25605		105.7 N. Sheridan		6-22-59	
					20+88.0	5" Riser	7929		112.7 N. Sheridan		3-21-60	
21+0	120.8	108.82	12.0									
					21+72.0	5" Riser	41176	25.00 spec. for paid	1033.7 N. Sheridan		8-15-58	
							12722				5-3-60	
22+0	120.8	109.04	11.8	21+96.0								
23+0	121.3	109.26	12.0									
					23+10.5	6' Riser	20844		112.7 N. Sheridan		6-13-58	
					23+75.0	6' Riser	3663		114.4 N. Sheridan		2-3-57	
24+0	121.9	109.48	12.4									
	121.7	109.69	12.0	24+89.6								
25+0												
26+0	121.0	110.16	10.8		Y North				3320			
					26+81.0							
27+0	122.1	110.46	11.6									
	122.5	110.54	12.0	27+21.6	(Stub N.)							
	123.7	110.76	12.9		114.00							
28+0												
					28+50.0		2077		3320 W. Sheridan		8-23-56	
29+0	124.9	111.06	13.8									
	124.9	111.24	13.7	29+57.3	(Stub S.)							
					113.30							
30+0	124.9	111.36	13.5									
31+0	124.8	111.66	13.1									
					30+74.1		059611		3402 W. Sheridan		1-25-77	
					31+10.0		B4447		10th		10-29-65	
32+0	123.1	111.96	11.1									
	123.0	112.02	11.0	32+17.2	Stub W. 112.17 Gr.							
					Stub N. 114.00 Gr.							

11017 N. Div. 1-21-77 - Bob Smith - (30+98.1)
 Top - #2191 - Kay M. Cay. Div. - 8-31-56 (3320 W. 10th)
 Top # 8622 - 862 N. Sheridan - Joe McDonald - 11-12-58 3+86.6