

CONSTRUCTION RECORD					SERVICE RECORD							
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North-West	South-East	North West	South East	North West	South East	North West	South East
0+00	119.5	112.70	6.8	NEW. M.H.	+30°							
1+00	118.9	112.90	6.0		+82°				609 N. Kessler		6-2-77	
2+00	119.7	113.10	6.6		+17°				615 N. Kessler		10-21-77	
3+00	121.4	113.30	8.1	3+02	+62°							
4+00	120.7	113.50	7.2		+16°							
	120.5	113.57	6.9	4+39 ^s	+82° (Y NORTH)		14246		3701 W. Central	5/6	7-16-85	1-27-58
5+00	120.8	113.80	7.0									
	120.4	113.82	6.6	5+12 ^d	Y NORTH	Y SOUTH						
6+00	120.4	114.00	6.4		+24°	+27°						
					+09 ^d	+12 ^d	14443		3737 W. Central	5/6	8-13-85	4-24-58
					+88 ^d	+61°	6596		3301 W. Central	5/6	8-13-85	1-28-58
7+00	120.8	114.20	6.6				11444					
					+17 ^d	+20 ^d	6175		3805 W. Central	5/6	8-13-85	1-28-58
					+66 ^d	+69 ^d	14446		3504 W. Central	5/6	8-13-85	1-28-58
8+00	121.3	114.39	6.9									
	121.3	114.84	6.7	8+19 ^t	+53°	+56°	11447		3515 W. Central	5/6	8-13-85	1-28-58
				8+91 ^t			6173					
9+00	121.5	114.80	6.7					62906	640 N.W. 4th			9-7-77
					+144 ^d	+01 ^d						
					+66 ^d	+69 ^d	663142		3117 W. Central	5/6		4-25-77
10+00	121.2	115.00	6.2				66836		3923 W. Central	5/6		3-20-62
					+148 ^d	+178 ^d	15331		3117 W. Central	5/6		11-4-75
					+68 ^d	+71 ^d	10589		3117 W. Central	5/6		6-10-59
							32319					9-23-77
11+00	122.1	115.20	6.9									
					+56 ^d	+59 ^d						
12+00	121.9	115.39	6.5									
		115.51	6.4	11+99°								
					+113		66227					9-27-77
					+23°		7162					6-11-84
	121.6	115.57	6.0	12+37 ^s								

LATERAL 66 MAIN 17 55 N^o 22

0+00	128.3	124.68	3.6	EXISTING								
1+00		124.99										
	128.3	125.20	3.1	1+70.0			1759.0 ^{top}	8330	1111 W. Central			6-10-83
2+00		125.29					2700.1 ^{top}	9358	1104 W. Central			10-4-83
	128.2	125.33	2.9	2+13.7								
	128.3	125.45	2.9	2+54.4	4" STUB NW			24098	1112 W. Central			10-13-87

9/0 Tap 6166 @ 705 W. Central 12.5' diameter - 1-27-58 (5+61)
 < tap 14125 trailer 3701 W. Central various diameter 4-27-61 - (5+02.5)
 B 703 - 3929 W. Central - Van Lippoldt - 1-22-64 (Tap 10+57)
 20-42771 - 3121 W. Central - 9-23-77
 903-22 - 29-77 - 646 W. West - Van Lippoldt (8+88.2) - SUR 2002-02593 9-2002 Roto Rooter: Pipe Burst RPK city Repair at Main. Pipe Burst approx 400' of pipe INST 4705 C.O. capped at end for Future Bdy Cont