

CONSTRUCTION RECORD

SERVICE RECORD

LINE #1

LINE #1A

LINE #2

LINE #2A

LAT. 185, SUB. 5, S. S. NO. 22

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+00	120.1	113.00	7.1	Existing M.H.								
1+00	119.5	113.15	6.2									
	119.0	113.28	5.7	1+356								
2+00	118.8	113.30	5.5									
3+00	117.8	113.45	4.3									
	117.9	113.51	4.4	3+41°								
4+00	117.9	113.60	4.3									
5+00	118.3	113.75	4.5									
	118.2	113.81	4.4	5+40 ⁵								
		113.90	4.3									
6+00	117.8	114.00	3.8									
7+00	118.1	114.15	3.9	7+01 ⁴								
8+00	117.3	114.30	3.0									
	119.1	114.34	4.8	8+23 ⁹								
0+00	118.7	114.26	4.4	Existing M.H. 4" N"								
1+00	118.9	114.40	4.5	1+01°								
0+00	118.56	113.37	5.2	Existing M.H.								
1+00	118.5	113.53	5.0									
	117.4	113.61	3.8	1+54°								
2+00	115.1	113.68	1.4									
	116.2	113.82	2.4	2+93 ⁷								
0+00	117.00	113.61	3.4									
	127.5	113.71	3.7	0+60° o.H.								
0+00	121.9	116.01	5.9	0+00.0 Existing M.H.								
0+34.0				Begin proj.								
1+00	122.8	116.41	6.4									
2+00	122.9	116.81	6.1									
3+00	121.3	117.21	4.1									
	120.9	117.29	3.6	3+20 ³								

2000-01024-1540-44 E 17th St - McClungs - slow waste openings at Bldg for bapts in rear destroyed by fire -
 C 11719-1540-44 E 17th - Mid-State Concrete Co 11-26-62 - (top in m.h. 1+54) #15 - McClungs Tied back to clay tile 145'S
 C 11717-1550-54 E 17th - Mid-State Concrete Co 11-26-62 - (top in m.h. 0+60) #17
 20551 8751 Top 18391 Connection to Main 4-25-81 0+43.5
 #3750 Leafy - 1505 E. 18th - Photo. Snapping + Sewer Serv. (1+01 m.H.)