



CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 197 LINE 1	SWI											
	0+00	145.37	134.99	10.4	0+00		0+23.0 TAP	15087		229 Prescott		11-20-85
	1+00	145.1	135.43	9.7			1+08.0 TAP	18482		225 S. Prescott		6-9-87
	2+00	145.0	135.88	9.1			2+20.3 TAP	18481		221 S. Prescott		6-9-87
		144.81	136.01 OUT 136.03 IN	8.8	0+00 L-2 2+30.3							
	3+00	143.5	136.30	7.2								
	4+00	143.6	136.68	6.9								
		145.62	137.04 OUT 137.06 IN	8.6	4+94.8							
	5+00	145.6	137.08	8.5								
							5+57.0 TAP	16527		125 S. Prescott		6-24-86
	6+00	146.0	137.50	8.5								
	7+00	146.0	137.92	8.1				14902		121 S. Prescott		10-25-85
		146.13	138.02 OUT 138.14 IN	8.1	0+00 L-3 7+24.0 2+30.3 L-1 0+00	B" STUB N						
LINE 2	0+00	144.81	136.25	8.6								
	1+00	145.4	137.25	8.2			1+06 TAP	17529		219 S. Prescott		10-29-86
								962597		105 Prescott		4-26-95
	2+00	145.6	138.24	7.4			2+44.8 TAP	18561	24344	139 S. Prescott	141 S. Prescott	6-23-87
		147.16	138.92 OUT 139.21 IN	8.2	2+67.8							11-22-87
	3+00	147.5	139.50	8.0			3+11.9 TAP	15442		137 S. Prescott		1-13-86
		148.03	139.85	8.2	3+37.9	4" STUB NE	4" SOR 35"	925797				4-13-92
LINE 3	0+00	146.13	138.14	8.0	7+24.0 L-1 0+00							
	1+00	146.5	138.45	8.1			1+17.0 TAP	25935		111 N. Prescott		8-9-90
	2+00	147.8	138.76	9.0				15047		114 Prescott		11-13-86
		148.51	139.01 OUT 139.39 IN	9.5	2+79.4	4" STUB SE	4" SOR 35"	16857		108 Prescott		8-18-86
	3+00	149.0	139.60	9.4			3+03.9 TAP	19054	19165	105 S. Prescott	113 S. Prescott	9-8-87
		149.51	140.53	9.0	3+93.3	4" STUB N		20424		103 N. Prescott		4-8-88
LAT 200 LINE 1	SWI.											
	0+00	159.21	148.67	10.5	0+00							
		158.82	149.09 OUT 149.13 IN	9.7	0+72.4							
	1+00	158.8	149.21	9.6								
	2+00	158.6	149.48	9.1								
	3+00	159.2	149.76	9.4								
		159.71	149.87	9.8	3+41.4							
	4+00	159.5	150.09	9.4								
	5+00	160.1	150.48	9.6								
							5+84.5 TAP	17782		104 N. Floyd	177 N. Floyd	2-11-87
	6+00	161.0	150.86	10.1			6+61.4 TAP	17821		180 N. Floyd		3-18-87
		161.20	150.91	10.3	6+12.4		6+98.4 TAP	17825		180 N. Floyd		2-19-87
	7+00	160.5	151.18	9.3			7+34.4 TAP	18087		180 N. Floyd		4-4-87
							7+56.4 TAP	17895		180 N. Floyd		3-10-87
	8+00	160.1	151.49	8.6			8+40.8 TAP	17824	18461	180 N. Floyd	180 N. Floyd	2-19-87
							8+95.8 TAP	20283		1823 TOPAZ		5-26-88
	9+00	160.1	151.80	8.3			9+09.7 TAP	16801		1824 Floyd		8-7-86
		162.47	151.90	10.6	9+33.8		9+94.8 TAP	19422	20416	1824 Floyd	1824 TOPAZ	12-9-86
	10+00	159.7	152.10	7.6			10+87.8 TAP	17281		1824 Floyd		11-12-86
							10+91.8 TAP	17283	18525	1844 Floyd	1824 TOPAZ	12-9-86
	11+00	159.5	152.39	7.1								
							11+83.8 TAP	17285	20556	1850 Floyd	1845 TOPAZ	11-12-86
	12+00	159.5	152.69	6.8			12+12.8 TAP	17078	19798	1902 Floyd	1902 TOPAZ	10-8-86
		161.94	152.83	9.1	12+46.8		12+81.8 TAP	20233		1911 TOPAZ		12-3-87
	13+00	160.1	153.06	7.0			13+12.8 TAP	17683	20244	1910 Floyd	1910 TOPAZ	1-26-87
							13+95.1 TAP	18387	19455	1910 Floyd	1910 TOPAZ	3-8-88
	14+00	160.2	153.48	6.7			14+34.7 TAP	16353	19454	1910 Floyd	1910 TOPAZ	5-21-87
		160.88	153.87	7.0	14+90.1	4" STUB NW	4" SOR 35"	16849	20456	1910 Floyd	1910 TOPAZ	5-27-86
LINE 1A	0+00	158.82	149.09	9.7	0+00 0+72.4 L-1							
	0+90		149.12				0+38.0 TAP	27229	19798	1803 Woodchuck	1803 Woodchuck	3-11-91
LINE 1B	0+00	159.71	150.13	9.6	0+00 3+41.4 L-1		0+17.0 TAP	23219	210979602	1802 N. TOPAZ	1803 N. Rol. Barn	5-24-89
	0+90		150.16				0+52.6 TAP					