



No lots 4-B Assess. Due  
 special PRK G. RATH BK  
 10114191

Refer to sewer extension

0+00 MH EXIST.

6+19.3 MH TP 'C' 8" STUB W.  
 10601

1+44.1 MH TP 'C' SW  
 4" STUB

1+69.2 MH TP 'C' 0+00 LINE 2

3+31.4 MH TP 'C' 0+00 LINE 3

5+23.2 MH TP 'C' 4" STUB NW  
 N 50

Res H

6+19.5 MH TP 'C' 0+00 LINE 4

7+01.7 MH TP 'C' 4" STUBS SE & SW.

2+98.9 MH TP 'C' 8" STUBS NW & SE



LAT 194, SW INTERCEPTOR  
 468-76-245-81413-000-000-001  
 Built By STANNARD CONST. CO.  
 BOOKED 11-19-85 FROM CG-21

CG-7

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 33 LINE 7	MAIN 7 S.S. #23 (CONT.)											
0+00	202.0	186.71	15.8	0+00 14+20.2 L-6								
1+00	200.0	187.13	12.9									
	199.67	187.43 OUT 187.44 IN	12.2	1+70.5	4" SDR 35 MH Connected		182377		7005 Maingate		12-1-697	
2+00	198.0	187.59	10.4		Line abandoned and MH 2+60.8		17348					
LINE 8	0+00	188.76	12.7	0+00 5+44.2 L-6								
1+00	189.0	177.13	11.9		0+79.0 TAP	0+78.0 TAP	20862	14626	2774 Richwood	7020 Maingate	10-13-88	9-3-85
2+00	189.4	178.17	11.2		1+43.5 TAP	2+20.0 TAP	21766		2716 Richwood	7022 Maingate	10-25-88	11-19-85
					2+56.5 TAP		18407		2718 N Richwood		5-28-87	
3+00	190.9	179.20	11.7									
	191.31	179.33 OUT 181.28 IN	12.0	3+12.5								
4+00	191.7	182.25	9.5		4+22.5 TAP		14533		7024 Maingate		9-27-85	
	193.24	183.03 OUT 183.11 IN		4+73.5								
5+00	193.0	183.36	9.6		5+16.4 TAP		20021		7026 Maingate		1-28-88	
					5+91.4 TAP		16885		7028 Maingate		8-26-86	
6+00	194.5	184.48	10.0									
	195.31	184.88	10.4	6+36.4		4" STUB SW		16224		7030 Maingate		5-20-86
LAT 194 LINE 1	SWI											
0+00	137.26	122.45	14.8		0+77 4" RISER W							11-6-92
1+00	136.8	122.86	13.9		4" SDR 35 1+24.2 tap		9241267		10501 W Meribau			
	136.38	123.15 OUT 123.19 IN	13.2	1+69.2								
2+00	136.6	123.35	13.3	0+00 L-2								
3+00	136.5	123.88	12.6									
	136.72	124.05	12.7	3+31.4								
4+00	136.5	124.29	12.2	0+00 L-3								
					4+40.4 TAP		26090		226 W Mesa		9-7-90	
5+00	136.5	124.64	11.9									
6+00	136.5	124.99	11.5									
	136.80	125.06 OUT 125.21 IN	11.7	6+19.5								
7+00				0+00 L-4								
	136.97	126.86	10.1	7+01.7		4" STUB SE						
LINE 2	0+00	136.38	6.6	0+00 1+69.2 L-1		4" STUB SW	17298	18792	10424 W Millpond	10414 W Millpond	11-14-86	7-20-87
1+00	141.4	131.59	9.8		4" SDR 35 1+49.1 tap	1+18.6 TAP	9135137	17524	10505 Meribau	238 Mesa	10-11-91	12-29-86
	142.29	132.37	9.9	1+44.1		4" STUB SW		21323	242 Mesa		8-17-88	
LINE 3	0+00	136.72	6.8	0+00 3+31.0 L-1		0+11.0 TAP		24445	830 Mesa		12-8-89	
1+00	141.0	130.73	10.3									
2+00	141.6	131.49	10.1									
3+00	142.3	132.25	10.1									
	142.93	132.63	10.3	3+50.0								
4+00	143.0	132.83	10.2		4" SDR 35 4+29.0 tap	4+23.0 TAP	98-16367	16855	10521 Meribau	1060 Fox Chase	1-30-92	8-19-86
					4" SDR 35 4+29.0 tap	4" SDR 35 5+15.3 tap	93-27427		10616 Fox Chase	10622 Fox Chase	10-15-93	8-5-92
5+00	143.6	133.22	10.4				92-18249		10601 Meribau		4-29-2	
6+00	144.2	133.61	10.6				72-45867					
LINE 4	0+00	144.97	11.1	6+79.3		8" STUB W						
	136.80	125.17	11.6	0+00 6+19.5 L-1		4" STUB S						
1+00	141.4	125.62	15.8		0+93.7 TAP		18791		214 W Mesa		7-30-89	
	140.17	125.79 OUT 131.66 IN	14.2	1+81.7			15253		10515 Fox Chase		12-6-85	
2+00	139.9	131.80	8.1	0+00 L-5								
3+00	140.5	132.60	7.9		2+71.7 TAP		15254		10521 Fox Chase		11-6-85	
					4" SDR 35 3+29.7 tap		93-24753		10527 Fox Chase		9-16-93	
4+00	141.1	133.39	7.7		3+59.7 TAP		17533		10605 Fox Chase		12-29-86	
5+00	141.8	134.18	7.6				8-201067		10015 Fox Chase		10-29-98	
	142.26	134.36	7.9	5+23.2		4" STUB NW	23739		10621 Fox Chase		8-11-89	
LINE 5	0+00	140.17	14.0	0+00 1+81.7 L-4								
1+00	139.8	126.52	13.3									
2+00	140.1	126.89	13.2									
	140.81	127.26	13.6	2+98.9		8" STUB NW			10514 Millpond		12-6-85	
									10520 Millpond		12-6-85	
									10526 Millpond		1-25-93	
									10532 W Millpond		9-23-93	