

CONSTRUCTION RECORD

SERVICE RECORD

Priv. San Sewer for Willowbend 2nd Addn. (Cont.)
LINE 2

LINE 3

LINE 4

LINE 5

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+00	197.92	189.64	13.3	12+88.8 L-1								
1+00	197.7	186.52	11.2									
1+83.1	198.37	187.36 OUT 187.47 IN	11.0	1+44.6	4" sch 40 0+86.6	1+70.6	9323709	24835	4310 4314	4346 4342	8-31-93	2-20-90
2+00	199.3	188.63	10.7		6" Service W Top 199.00	4" PVC 40 Flo 190.03	95-11837	95-11827	4310 4314	4314 4314	1-24-95	1-24-95
3+00	201.1	190.54	10.6									
3+55.8	201.31	191.51	9.8	3+89.6	4" stub W	4" stub S	90-957	9457079	4330 4318	4330 4326	1-15-92	4-13-94
0+00	199.19	186.36 187.97 OUT 188.19 IN	12.8	0+00								
1+00	199.0	188.30	10.7									
1+66.1	199.49	188.19	11.5	0+74.9	4" stub S							
2+00	201.0	188.74	12.3									
3+00	202.0	189.18	12.8									
4+00	202.5	189.61	12.9									
5+00	203.3	190.05 190.92 OUT 190.64 IN	13.3									
6+00	203.0	190.71	12.3	5+83.9								
7+00	204.0	191.14	12.9									
8+00	205.5	191.56 191.73 OUT 191.79 IN	13.9	0+00 L-4 8+38.7								
9+00	205.5	192.03	13.5									
9+35.7					6" Service W Top 205.70	4" PVC 40 Flo 193.16	91-18807	2001- 20284	4418 4418	4331 N Ironwood	10-26-98	2-8-01
10+00	206.3	192.41	13.9									
10+80.7					6" Service W Top 207.2	4" PVC 40 Flo 193.73	97		4419 Ironwood	4415 Ironwood	12-16-97	1-12-89
11+00	207.0	192.80	14.2									
12+00	207.0	192.83	14.5	11+08.1								
12+22.3					6" Service W Top 206.2	4" PVC 40 Flo 194.30	99-10180	95-51427	4487 Ironwood	4425 Ironwood	5-20-94	4-10-95
13+00	206.1	193.48	12.6									
13+67.3					6" Service W Top 204.9	4" PVC 40 Flo 194.88	23558	96-45-7	4435 Ironwood	4431 Ironwood	7-19-89	1-3-96
14+00	205.3	193.82	11.5									
14+89.5	204.88	194.13	10.8	14+89.5	6" Service W Top 203.7	4" PVC 40 Flo 195.32	99-9581	99-01323	4443 Ironwood	4439 Ironwood	5-17-99	12-2-99
0+00	205.93	192.68	13.3	0+00								
1+00	206.5	193.55	13.0									
1+91.5					6" Service W Top 206.8	4" PVC 40 Flo 195.85				4323 Ironwood		4-29-91
2+00	206.8	194.42	12.4									
3+00	206.4	195.29	11.1									
3+37.5					6" Service W Top 206.4	4" PVC 40 Flo 196.71	94-10377	94-60197	4319 Ironwood	4315 Ironwood	6-30-94	4-21-99
4+00	206.0	196.16	9.8									
4+63.9	206.72	196.72	10.0	4+63.9	4" stub SE							
0+00	202.99	193.34	9.7	EXIST 0+00	4" sch 40 0+39.0							
1+00	203.4	194.11	9.3									
2+00	203.9	194.88	9.0									
3+00	204.3	195.08	9.2									
3+40.2					6" Service W Top 204.4	4" PVC 40 Flo 196.01	93-25279	94-18287	4241 Ironwood	4237 Ironwood	9-23-93	11-4-94
4+00	205.0	195.14	9.8									
4+84.2					6" Service W Top 205.0	4" PVC 40 Flo 196.58	93-19774	93-22497	4303 N Ironwood	4245 Ironwood	7-7-93	8-11-93
5+00	205.2	195.23	10.0									
	205.72	195.27	10.5	5+48.3	4" stub NE							

Form #192-020 (July, 1981)

94-7353-7 5-17-94 4414 N. Ironwood - Sam Bungle - only did partial did not make final conn to main
2-4" pvc 45 ells (H) 4" SDR35 Pipe

94-9349-7 6-14-94 - 4414 N Ironwood - McCullish - Tap to MIT 11+08.1 2-4" pvc 45 ells (V to H) 4" sch 40 pvc pipe