



PURCELL'S ADDN.- SAN. SEWER SYSTEM  
SEE PAGE K-21

NOTE: SUBTRACT 1187.4 TO CONVERT TO CITY ELEV.

CONSTRUCTION RECORD					SERVICE RECORD							
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
<i>(See level Elev's.)</i>												
LAT. "L"												
0+00	1275.4	Out 68.51 In 69.75	6.9 5.7	Exist. 0+00								
1+00	74.8	70.05	4.8									
2+00	73.7	70.35	3.4									
	73.7	70.37	3.3	2+048								
	73.7	70.45	3.3	2+350	Stub W.	Stub E.						
LAT. "M"												
0+00	75.5	out 68.12 in 68.70	7.4 6.8	Exist. 0+00								
1+00	74.0	68.90	5.1									
2+00	74.1	69.10	5.0									
	74.0	69.28	4.7	2+920								
3+00	74.0	69.30	4.7									
4+00	74.8	69.50	5.3									
	74.8	69.63	5.2	4+628								
5+00	74.7	69.70	5.0									
6+00	74.5	69.90	4.6									
7+00	73.5	70.10	3.4									
	73.5	70.18	3.3	7+390								
8+00	73.6	70.30	3.3									
	74.0	70.40	3.6	8+492								
LAT. "M-1"												
0+00	74.8	69.63	5.2	Exist. 0+00								
	74.3	69.91	4.4	0+70								
LAT. "N"												
0+00	75.9	71.23	4.7	Exist. 0+00								
1+00	75.7	71.33	4.4									
2+00	75.7	71.43	4.3									
3+00	76.0	71.53	4.5									
4+00	76.8	71.63	5.2									
	76.9	71.65	5.3	4+190								
5+00	74.0	71.73	2.3									
	73.7	71.81	1.9	5+750	Stub N.	Stub S.						
LAT. "P"												
0+00	74.0	70.79	3.2	Exist. 0+00								
1+00	74.2	70.89	3.3									
2+00	73.8	70.99	2.8									
3+00	73.0	71.09	1.9	3+00	Stub N.W.	Stub N.E.						

92-3936-7 3/12/92 4409 S. LaClade - Jim MORRIS - 4" PVC 40  
 1+39.8  
 92-38500-7 10/23/92 4403 S. LaClade - Henning (4" PVC 40  
 Tied into exist. tap)  
 34' S. of NW

R-2000-00807-4409 S. Gold Ave- Roto Rooter -4"sch40- installed 4"cd at house-

K

2000-00807-4409 S. Gold Ave  
Roto Rooter -4"sch40- installed 4"cd at house-