



LATERAL 86, SAN. SEWER NO. 22
 MID-STATES CONST. CO. INC. 10-29-63
 PROJ. NO. C23-7 K-69 BOOKED 11-14-63

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
Lat. 86	5.5.22											
0+00	126.9	118.40	8.5	Exist. 0+00								
1+00	127.6	118.60	9.0									
2+00	128.2	118.80	9.4									
	127.6	118.94	8.7	2+70								
3+00	127.5	119.00	8.5									
					3+23			B429	2601 N Richmond		11-20-63	
4+00	127.3	119.20	8.1									
	127.3	119.29	8.0									
		119.39	7.9	4+46								
					4+80	4+87						
5+00	127.3	119.50	7.8									
6+00	127.4	119.70	7.7									
					6+31	6+29		B3060	2618 N, 2619 N, Edwards Richmond		4-8-65	4-9-65
7+00	127.4	119.90	7.5									
					7+38	7+45		C31971	2000-00150, 2630 N, 2631 N, Edwards Richmond	See below	5-3-72	11-1-66
	127.3	120.00	7.2	7+50								
8+00	127.1	120.10	7.0									
					8+69	8+67		B3067	2642 N, 2643 N, Edwards Richmond		4-9-65	11-15-63
9+00	127.8	120.30	7.5									
					9+94	9+92		B410	2654 N, 2655 N, Edwards Richmond	8-9-61	11-15-63	6-15-64
10+00	127.8	120.50	7.3									
	127.9	120.60	7.3	10+51								
11+00	127.5	120.70	6.8									
					11+26	11+28		B659	2701 N, Edwards Richmond		1-9-64	7-9-80
					11+41	11+39			2716 N, 2717 N, N/C Richmond	see Below		6-21-77
12+00	127.5	120.90	6.6									
					12+82	12+80		B675	2053, 2003-D141, 2718 N, Edwards Richmond	see Below	7-20-64	6-2-80
13+00	127.6	121.10	6.5									
					13+60				2716 N, 2717 N, N/C Richmond			7-7-77
					13+93			C15190	2730 N Edwards		7-30-69	
14+00	127.7	121.30	6.4									
	127.7	121.32	6.4	14+11				B538	2731 N Richmond			12-9-63
15+00	127.7	121.50	6.2									
					15+15							
								B468	2743 N Richmond			11-27-63
16+00	128.2	121.70	6.5									
					16+52	16+50		B428	2755 N Richmond			11-20-63
17+00	128.6	121.90	6.7									
	128.6	121.95	6.7	17+25		3" stub N.E.						

2003-01471-61403-2719 N Richmond-Advance Pibg- Full replacement, City Main repair 4" Predco 81' S of MH
 13+60(12+81) 2V22, 2H45, 1D120, 1Twino, 1Ferno @house, shallow, 4" PVC
 #2325 2616 W 26th N Bob Scott 1-9-81 (11+33.0) (87' N of MH)
 2000-00150-11/18/00-2631 N Richmond Ave- RD Campbell- 4" SCH40, Replace 21' of claytile