

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
Sub 13, W.I.S.												
0+00	143.4	128.23	15.1	New 0+00 ^o								
	143.6	128.25	15.4	0+15 ^z								
	144.2	128.35	15.9	0+96 ^z								
1+00	144.2	128.35	15.9									
2+00	144.2	128.47	15.7									
3+00	144.2	128.59	15.6									
4+00	144.7	128.71	16.0									
	144.2	128.82	15.4	4+94 ^z								
5+00	144.2	128.83	15.4									
6+00	136.2	128.95	7.25									
	144.5	129.04	15.4	6+93 ^z								
		in 133.00	11.5	5' End 21" VCP 3' Beg 15" VCP								
7+00	144.5	133.01	11.5									
8+00	142.7	135.00	7.7									
9+00	144.7	137.00	7.7									
10+00	149.0	139.00	10.0									
	149.0	139.52	9.5	10+26 ^o								
11+00	148.9	141.35	7.6									
12+00	151.4	143.85	7.6									
13+00	154.4	146.35	8.1									
	157.4	148.44	8.9	13+84 ^z								
14+00	157.6	148.85	8.8									
15+00	159.8	151.35	8.5									
16+00	161.8	153.85	8.0									
17+00	165.3	156.35	8.9									
	165.5	out 157.40	8.1	17+41 ^z								
		in 161.97	3.6	MH plugged to N+W 10/1/05								
18+00	166.0	162.20	3.8									
19+00	171.5	162.60	8.9									
20+00	172.9	163.00	9.9									
	174.2	163.11	11.1	20+27 ^z								
21+00	173.7	163.40	10.3									
22+00	174.7	163.80	10.9									
	175.4	out 163.75	11.7	22+34 ^z								
		in 164.05	11.6									
	176.1	out 164.21	11.9	22+76 ^z								
		in 164.38	11.8									
23+00	175.1	164.47	10.6									
24+00	175.6	164.87	10.7									
25+00	175.8	165.27	10.5									
26+00	177.6	165.67	11.9									
	177.2	out 165.78	11.4	26+27 ^z								
		in 165.83	11.3									
	177.5	out 165.99	11.5	26+67 ^o								
		in 166.04	11.4									
27+00	177.0	166.17	10.8									
28+00	176.9	166.57	10.3									
29+00	177.1	166.97	10.1									
	177.2	167.28	9.9	29+77 ^o								
30+00	176.8	167.45	9.4									
31+00	176.5	167.85	8.7									
32+00	179.3	168.25	11.1									
33+00	177.4	168.65	8.8									
	177.4	168.72	8.7	33+16 ^z								
34+00	178.0	169.05	9.0									
35+00	180.2	169.45	10.8									
36+00	180.7	169.85	10.9									
	180.7	170.03	10.7	36+44 ^o								
37+00	181.0	170.15	10.9									
38+00	181.7	170.45	11.3									
39+00	182.3	170.75	11.6									
	182.3	170.97	11.3	39+73 ^z								
40+00	182.3	171.05	11.2									
41+00	183.2	171.35	11.9									
42+00	181.5	171.65	9.9									
43+00	180.8	171.95	8.9									
	180.8	171.96	8.8	43+04 ^z								
44+00	180.4	172.25	8.2									
45+00	180.0	172.55	7.5									
46+00	179.6	172.85	6.8									
	179.2	172.99	6.2	46+45 ^z								
Priv. SAN. SEWER FOR Lot 2, KELWAY 2 nd ADDN.												
0+00	161.9	152.44	9.5	0+00								
	161.2	153.00	8.2	0+54	6" STUB N							

See 468-83152

MH plugged to N+W 10/1/05

- plugged to East 10/1/05
Line abandoned