

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 94 LINE 1 WIS 0+00	168.98	158.78	10.2	EXIST 0+00								
1+00	171.2	159.27	11.9									
2+00	170.1	159.67	10.4		1+49.3 TAP		2343		2125 Cooper Ct		6-12-89	
3+00	170.0	160.03	10.0		4" PVC 40 2+52.3 TAP		91-29277		2127 Cooper Ct		8-6-91	
4+00	169.6	160.39	9.2		3+91.3 TAP		24219		2131 Cooper Ct		11-02-89	
5+00	169.26	160.67 OUT 161.73 IN	8.6	4+78.3	16" stub S							
6+00	169.8	161.65	8.2		4" PVC 40 6+24.9 TAP	4" PVC 40 5+52.9 TAP	92-9624-7	93-9331-7	2135 Cooper Ct	2115 Cooper Ct	4-21-93	4-2-93
7+00	172.4	162.65	9.8		4" sch 40 7+38.9	4" SDR 35 7+09.9	91-33196-7	93-28272	2157 Cooper Ct	2171 Cooper Ct	9-17-91	12-20-93
8+00	177.3	164.01	13.3		4" PVC 40 8+03.9			93-25247	2163 Cooper Ct			
9+00	177.84	164.24 OUT 166.12 IN	13.6	0+00 L-2 8+53.1	4" SDR 35 8+89.8 TAP		91-38992-7		2145 Cooper Ct		12-13-91	9-28-93
LINE 2 0+00	179.4	166.35	13.1		4" sch 40 9+18.8	4" stub NW	2000-01655 25356	22113	2147 R Cooper Ct	2151 Heavydome LINE	7-19-88 5-18-90	11-30-88
LINE 3 0+00	178.30	168.80	9.5	0+68.4	4" stub NE	4" sch 40 PVC 8+86.4 TAP	24395	93-921-7	2155 Cooper Ct	2159 Cooper Ct	11-29-89	1-14-93
1+00	183.5	170.42	13.1	EXIST 0+00	4" SDR 35 0+33.0 TAP			92-5316-7	2081 Beech			4-16-92
2+00	184.6	171.15	13.5			4" sch 40 2+64.4 TAP		92-36662-7		9325 Clark		16-9-92
3+00	185.6	171.88	13.7		4" SDR 35 2+63.4 TAP		92-2498-7		9313 Clark		2-26-92	10-9-92
4+00	187.5	172.63	14.9		4" PVC 40 4+71.0 TAP		92-6974-7		9305 Clark		5-12-92	
5+00	188.9	173.37	15.5		4" PVC 40 5+52.0 TAP		92-2382-7		9824 Clark		8-20-92	
6+00	189.3	174.12	15.2		4" SDR 35 6+58 TAP		92-24467-7		9223 Clark		8-20-92	
7+00	188.5	174.86	13.6		4" PVC 40 7+13.0	4" stub NW	91-34042-7		9815 Clark		9-30-91	
LINE 4 0+00	173.95	163.25	10.7	EXIST 0+00					9807 Clark			
1+00	175.92	165.09	10.8	0+83.0	4" PVC 40 1+24.0 TAP	4" SDR 35 0+91.0	93-21478-7	96-871-7	2002 S Beech	2003 Hedgecliff	8-9-93	4-8-91
2+00	176.5	166.50	10.0			1+61.0 TAP	90160	25463	2007 Beech	2007 Hedgecliff	4-29-91	6-5-90
3+00	177.5	167.80	9.7		2+64.3 TAP 4" SDR 35 3+46.3 TAP	2+98.0 TAP	94956	25463	2010 Beech	2011 Hedgecliff	13-19-90	6-5-90
4+00	178.5	169.06	9.4		4" PVC 40 3+23.3 TAP	4" PVC 40 3+89.3 TAP	91-39043-7		2015 Hedgecliff		12-12-91	
5+00	179.16	169.36	9.8	4+24.3			2125		2019 Hedgecliff		2-18-92	
6+00	179.33	170.40	8.9	5+03.5	4" SDR 35 4+65.3 TAP	4" PVC 40 4" stub SW	92-9621-7	93-471-7	2018 Beech	9412 Clark	6-26-92	8-29-91
MAIN 10 0+00	183.31	170.36	13.0	EXIST 0+00				92-2287-7	2022 Beech			2-18-92
1+00	181.0	170.51	10.5									
2+00	181.0	170.65	10.4									
3+00	181.29	170.69	10.6	2+26.8								
4+00	181.0	170.80	10.2									
5+00	181.0	170.95	10.1									
6+00	181.0	171.25	9.8									
7+00	181.31	171.36 OUT 171.49 IN	10.0	6+75.5		8"E.						
8+00	181.0	171.43	9.6									
9+00	184.1	171.53	12.6									
9+00	188.5	171.63	16.9									
9+58.3	179.2	171.69	7.5	9+58.3								

92-6929-7 9305 E. Clark 5-8-92 (4" PVC 40 4" drainlayer tap - 18.5' southwest of N.E. PL)