



CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
S.S. #12 (Phase I, Part 2)												
0+45.5	93.18	73.47	19.7	0+45.5								
1+00												
	93.12	73.64	19.5	1+03.0								
2+00	93.0	73.87	19.1									
3+00												
	92.32	74.12	18.2	3+05.6								
4+00	92.3	74.21	18.1									
5+00												
	92.33	74.31	18.0	5+06.5								
6+00	93.0	74.31	18.7									
7+00	94.0	74.30	19.7									
	94.23	74.30	19.9	7+47.4								
8+00	94.5	74.34	20.2									
	94.37	74.41	20.0	8+93.2								
9+00												
	94.22	74.52	19.7	9+76.2								
10+00												
	94.87	74.59	20.3	10+13.5								
11+00	96.0	74.66	21.3									
12+00	96.8	74.74	22.1									
13+00	92.9	74.83	18.1									
14+00	93.6	74.91	18.7									
	93.77	74.92	18.9	14+12.6								
15+00	75.4											
16+00	95.5											
17+00	94.5											
	93.67	76.37	17.3	17+41.4								
18+00	90.0	76.39	13.6									
19+00	89.1	76.42	12.7									
20+00	88.0	76.45	11.6									
	88.50	76.46	12.0	20+33.4	8" stub E		23252		2801 S Hillsid	dryland picnic area	53-88	
21+00	88.2	76.52	11.7									
22+00	85.1	76.62	8.5									
23+00	85.2	76.71	8.5									
24+00	91.5	76.80	14.7									
	93.56	76.89 <sup>dot</sup>	16.7	0+00 L-2B 24+93.7								
25+00	93.5	77.44	16.1									
26+00	94.4	77.95	16.5									
27+00	94.2	78.46	15.7									
27+18.7	94.0	78.55	15.5									
LINE 2B	0+00	93.56	77.41	16.2	24+93.7 L-2A 0+00							
	1+00	92.8	77.68	15.1								
	2+00	92.1	77.94	14.2								
	3+00	87.5	78.21	9.3								
	4+00	88.0	78.48	9.5								
		92.25	78.71	13.5	4+86.6							
5+00	92.1	78.74	13.4									
6+00	92.5	78.97	13.5									
7+00	92.4	79.21	13.2									
8+00	91.6	79.44	12.2									
9+00	92.7	79.68	13.0									
10+00	93.5	79.91	13.6									
		95.66	80.11	15.6	10+85.8							
LINE 2C	0+00	95.66	82.94	12.7	0+00							
		95.36	83.17	12.2	0+14.4							
1+00	96.0	83.60	12.4									
2+00	93.2	84.10	9.1									
3+00	95.0	84.59	10.4									
		95.68	84.90	10.8	3+61.4							