



LAT 2, MAIN 15, SW I
 468-76-245-81745-000-000-001
 Built By WILDCAT CONST.
 Booked 6-28-88 From CG-16A
 W

see K-260
 see K-278

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 2-15-5 LINE 6 (CONT)	164.53	154.08 OUT 154.26 IN	10.5	18+31.9		4" SCH 40 18+22.9	2550 01026	7920	7920	W 21st	See below	10-23-80 5-4-80
	19+00	166.3	154.92	11.4		19+81.4 TAP	23518	7919	7919	Bldg		7-11-89
	20+00	168.5	155.90	12.6			25142	7923	7923	Bldg		4-16-90
LINE 7	0+00	156.84	144.72	12.1	20+08.4 2150.5 L-6 0+00	4" stub NE						
	1+00	159.8	145.13	14.7			21-23897	2305	2305	Teetime		9-27-91
	2+00	157.0	145.53	11.5	2+13.9 TAP 2+68 4" RIS N 150.01	4" SCH 40 2+48 4" RIS S 149.93	24095	2307	2307	Teetime		10-12-87
	3+00	158.0	145.94	12.1		3+25 4" RIS S 150.75	22-4337	22476	22476	Teetime		3-30-92
		159.29	146.35 IN	13.0	3+97.5		24204	2239	2239	Teetime		11-01-89
	4+00				4+16 4" RIS NE 151.09	4+10 4" RIS SW 151.07	26500	2315	2315	Teetime		11-9-90
	5+00	159.4	146.96	12.1		4+91.6 TAP	91-19537	2285	2285	N Teetime		2-26-91
		159.92	147.05 OUT 148.30 IN		5+15.1							
	6+00	159.8	148.68	11.5								
		160.42	149.04	11.3	6+78.5	6+84.5 TAP	21137	2231	2231	Teetime		7-22-88
	7+00	159.8	149.12	10.7		7+62.5 TAP	24206	7924	7924	Bldg		11-01-89
	8+00	160.0	149.52	10.5		8+57.5 TAP	25090	7928	7928	Bldg		4-10-90
	9+00	161.0	149.91	11.1								
	10+00	165.0	150.30	14.7		10+26 4" RIS S 156.54	22214	7927	7927	Bldg		10-13-88
		168.50	150.61 OUT 150.71 IN	17.9	10+78.5							
	11+00	168.0	150.80	17.2								
	12+00	167.6	151.24	16.4								
	13+00	165.8	151.68	14.1		4" PVC 40 13+27.3 tap	92-91027	2000	2000	(check) W 21st		6-27-92
		166.16	151.94 OUT 152.04 IN	14.2	13+58.3							
	14+00	165.4	152.20	13.2								
	15+00	166.0	152.60	13.4								
	16+00	167.5	153.00	14.5								
LINE 8	0+00	158.14	146.91	11.2	16+39.0 5+20.5 L-6 0+00	8" stubs N & W						
	1+00	158.1	147.41	10.7		1+29.1	23641	2215	2215	Teetime		7-28-89
						1+50.1 TAP	20718	789	789	Bldg		3-14-89
	2+00	158.4	147.91	10.5			28667	2219	2219	Teetime		5-27-88
	3+00	159.0	148.41	10.6		4" SDR 35 2+55.1 TAP	21-20775	2223	2223	Teetime		4-19-91
		159.35	148.44	10.9	3+06.1	3+22.1 TAP	20752	7912	7912	Bldg		3-17-89
	4+00	159.4	148.48	10.9		4+10.1 TAP	21634	2227	2227	Teetime		5-27-88
						4+58.9 TAP	22215	7916	7916	Bldg		10-6-88
	5+00	160.0	148.51	11.5			20687	7920	7920	Bldg		12-13-88
LINE 9	0+00	154.31	138.11	16.2	5+19.9 11+31.3 L-1 0+00	4" stub W						
	1+00	153.6	138.48	16.4		0+71 4" RIS E 146.11						
		153.76	138.70 OUT 138.83 IN	17.1	1+58.7		21455	2355	2355	Teetime		9-8-88
	2+00	152.9	139.02	15.0			9418766	2359	2359	Teetime		11-6-94
LINE 10	0+00	153.76	138.71	17.1	2+57.5 1+58.7 L-9 0+00	4" stub SE						
	1+00	154.1	139.42	14.9								
LINE 11	0+00	155.14	139.51	15.6	1+12.9 15+34.9 L-1 0+00	6" stub N	23862	24251	24251	Reflection		9-11-89
	1+00	159.0	144.99	14.0		0+50 4" RIS W 151.44 1+05 4" RIS W 151.16 1+60 4" RIS W 151.38	20753	2404	2404	Morning Dew		5-27-86
							228487	2405	2405	Morning Dew		6-12-92
	2+00	158.1	145.41	12.7			235297	2410	2410	Morning Dew		3-12-92
		158.10	145.47 OUT 145.54 IN	12.6	2+15.0	2+25 4" RIS W 150.14 2+70 4" RIS W 149.82	24668	2410	2410	Morning Dew		1-22-90
	3+00	157.8	145.88	11.9		3+52.3	23212	2412	2412	Morning Dew		5-23-89
							20754	2414	2414	Morning Dew		5/18/88
	4+00	157.5	146.28	11.2								
		157.34	146.41 OUT 146.56 IN	10.9	4+33.3	4" SCH 40 4+77.3	16-12371	2416	2416	N Morning Dew		8-11-95

SWR 200-01026 5/4/00 7920 W 21st - Podgett EX - a partial service line tapped main at 9' 5' 9" MH and ran south under exist well and capped for future Bldg -