

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
Sewer for Kappelmanns Bel Aire Heights Phase III												
Line 1 0+00	1418.7	1404.28	14.4	EXIST. 0+00								
1+00	1416.6	1406.50	10.1		4" PVC 40 1460 tap N		2517		5831 E 48th CR N		7-22-93	
2+00	1419.8	1408.76	11.0									
	1420.29	1409.36	10.9	0+00 L-1-I 2+29	4" sch 40 PVC 2+11.4		2634		5833 E 48th CR N			
	1419.78	1410.00	9.8	2+90								
3+00												
4+00	1418.0	1410.78	7.2		4+42.0 TAP		26582		4901 Highland		11-20-90	
	1422.22	1411.40	10.8	4+94	8" stub N							
Line 1-I 0+00	1420.29	1411.27	9.0	EXIST. 0+00								
1+00	1422.5	1412.70	9.8		4" PVC 40 1+29		02738		5834 E 48th CR		9-23-94	
					1+87.7		26044		5816 48th CR		2-12-90	
2+00	1425.0	1414.13	10.9									
					4" sch 40 2+81.7 saddle		3174		5808 E 48th CR		8-8-97	
3+00	1426.5	1415.56	10.9									
	1427.06	1416.31	10.8	0+00 L-1-I 3+51.7								
4+00												
	1426.44	1416.80	9.6	4+05.7								
4+65	1426.9	1417.26	9.6									
Line 1-I-1 0+00	1427.06	1417.93	9.1	EXIST. 0+00			3076		4910 Homestead		12-16-96	
					4" sch 40 0+70.0		3075		4900 Homestead		12-16-96	
1+00	1425.74	1418.44	7.3	1+00								
Line 1-H 0+00	1421.1	1412.89	8.2	EXIST. 0+00								
1+00	1422.5	1414.69	7.8		1+10.0 TAP		07125		4800 Homestead		2-21-91	
2+00	1424.37	1416.49	7.9	2+00								
Line 1-E-1 0+00	1425.8	1412.75	13.1	EXIST. 0+00			2431		4574 Homestead		9-11-92	
					0+88.1 4" Riser W	6+23.0 TAP 4" Riser E	26395		4855 Homestead		10-24-90	
					4" Riser W	4" Riser E	00825	2955	4800 Farmstead	4859 Homestead	8-6-91	11-16-94
1+00	1424.7	1413.05	11.7		1+6.8 4" Riser W	1+6.3 4" Riser E	12063	3084	4864 Farmstead	4863 Homestead	2-10-92	1-7-97
2+00	1426.0	1413.35	12.7		2+4.8 4" Riser W	2+4.3 4" Riser E	2391	199-0256	4868 Farmstead	4867 Homestead	5-12-92	7-26-99
3+00	1426.1	1413.65	12.5									
					3+2.8 4" Riser W	3+2.3 4" Riser E	2522	2683	4872 Farmstead	4871 Homestead	7-23-93	6-10-94
4+00	1426.5	1413.95	12.6		4+0.8 4" Riser W	4+0.3 4" Riser E	2962	21075	4876 Farmstead	4875 Homestead	3-18-96	6-10-94
	1426.10	1414.13	12.0	4+50								
5+00	1426.0	1414.28	11.7									
					5+7.8 4" Riser W	5+7.3 4" Riser E	2477	3077	4900 Farmstead	4901 Homestead	3-31-93	12-16-96
6+00	1425.7	1414.58	11.1		6+3.8 4" Riser W	6+2.3 4" Riser E	2524		4908 N Farmstead	4909 Homestead	8-3-93	
7+00	1425.4	1414.88	10.5		7+0.4 4" Riser W	6+9.9 4" Riser E	2509	3363	4916 D Farmstead	4919 Homestead	7-1-93	8-17-98
	1424.88	1415.08	9.8	7+60 EXIST. 0+00	8" stub N							
Line 1-E 0+00	1427.8	1414.08	13.7	EXIST. 0+00								
1+00	1427.8	1414.52	13.3									
2+00	1427.0	1414.96	12.0									
3+00												
	1427.34	1415.42	11.9	0+00 L-1-E-4 3+04		4" sch 40 3+58.0		2686	5013 E 48th CR		6-14-94	
4+00	1426.4	1415.80	10.6									
5+00	1425.5	1416.20	9.3									
						4" SDR 35 4+87.0 tap	00620		5010 E 48th CR		7-17-91	
6+00												
	1425.36	1416.63	8.7	0+00 L-1-E-5 6+08	8" stub N							
Line 1-E-4 0+00	1427.34	1417.08	10.2	EXIST. 0+00		0+55.0 TAP		24038	4881 Farmstead		10-15-89	
1+00	1426.5	1417.48	9.0									
2+00	1426.5	1417.88	8.6		4" SDR 35 1+70.6	4" sch 40 2+38 TAP	2820	3461	5017 E 48th CR	4885 Farmstead	5-19-93	2-27-98
					4" sch 40 2+49 Predco		3376	2458	5020 E 48th CR	4887 Farmstead	6-17-94	10-7-92
3+00	1426.6	1418.28	8.3			3+13.0 TAP	2410	24523	5027 48th CR	4845 Farmstead	7-7-92	12-28-89
					4" SDR 35 2+96.0 tap	4" SDR 35 3+89.0 TAP	2812	24524	5031 48th CR	4897 Farmstead	5-5-92	12-28-89
4+00	1427.0	1418.68	8.3									
	1426.97	1418.78	8.2	4+25								

Form #192-020 (July, 1981)

SOBR 2002-00935 7-3-02 4900 N Farmstead (New Home) Mier Const: TAP at 102' N of
 N Smith 4" sch 40 2-Twin C.O. PVC Saddle - 1-22+ 2-45 H 4 Fall 1- wye for 2nd Kick out