



SUBMAIN 1, GLENVILLE SEWER
 MID-STATES CONST. CO. INC., SEPT. 1965
 PROJ. NO. C24-47, BOOKED 9-14-65
 BK. NO. K-82

L 15

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+00	88.3	80.40	7.9	New M.H. 0+00.0								
1+00	87.2	80.46	6.7		4" SCH 40 1+14.0		2000- 01021	500 W 430 SFS			4-26-00	off septic Tank Filled
2+00	85.6	80.48	5.1	1+32°	beg Siphon							
3+00	87.8	80.98	6.8	2+89°	End Siphon							
4+00	86.8	80.99	5.8									
5+00	85.9	81.05	4.9									
6+00	86.8	81.11	5.7									
7+00	87.5	81.15	6.3	5+65°								
8+00	88.4	81.17	7.2									
9+00	88.5	81.23	7.3									
10+00	88.9	81.29	7.6									
11+00	89.4	81.31	8.1	8+39°								
12+00	89.0	81.35	7.6									
13+00	88.8	81.41	7.4									
14+00	87.5	81.47	6.0	11+20°	6" stub SW							
15+00	87.6	81.48	6.1									
16+00	87.8	81.53	6.3									
17+00	88.1	81.59	6.5									
18+00	87.8	81.44	6.4	13+91°								
19+00	87.8	81.65	6.1									
20+00	88.7	81.71	7.0									
21+00	89.6	81.77	7.8									
22+00	89.4	81.81	7.6	16+71°								
23+00	89.3	81.83	7.5									
24+00	89.2	81.89	7.3									
25+00	89.6	81.95	7.6									
26+00	89.5	81.98	7.5	19+47°								
27+00	89.6	82.01	7.6									
28+00	89.5	82.07	7.4									
29+00	89.2	82.13	7.1									
30+00	89.0	82.14 out 82.39 in	6.9 6.6	22+19°								
31+00	88.5	82.46	6.0									
32+00	88.6	82.55	6.0									
33+00	87.5	82.65 82.97 stub W.	4.8	24+98°	8" stub W.							
34+00	87.3	82.73	4.6									
35+00	91.6	82.82	8.8									
36+00	86.7	82.90	3.8	27+90°	4" stub W							
37+00	86.7	82.91	3.8									
38+00	86.7	83.00	3.7									
39+00	86.6	83.09	3.5									
40+00	87.1	83.17 out 83.50 in	3.9 3.6	30+90°								
41+00	87.4	83.52	3.9									
42+00	87.4	83.67	3.7									
43+00	88.6	83.82	4.8									
44+00	88.3	83.95	4.3	33+89°								
45+00	88.3	83.97	4.3									
46+00	88.3	84.12	4.2									
47+00	88.9	84.27	4.6									
48+00	90.1	84.40 84.52 stub W.	5.7	36+83°	8" stub W.							
49+00	89.8	84.42	5.4									
50+00	88.8	84.57	4.2	37+97°								
51+00	88.8	84.72	4.1									
52+00	88.6	84.74 84.84 stub W.	3.9	39+11°	8" stub W.							

See letter to Eng. Office, Federal, easement and Assessment Agreement.
C1111
576 W.
MacArthur
12-7-66

3840 2' Tap
3840 2' Tap (3)
3840 2' Tap (2)
3840 2' Tap
3840 2' Tap
6-22-67
6-22-67
6-22-67

Tap C 3631
Tap C 3630
Tap C 3629