

CONSTRUCTION RECORD

SERVICE RECORD

LINE NO. 1
CONTINUED

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
33+00	126.0	112.33	13.7	32+18 ²								
34+00		112.36										
35+00		112.38										
36+00		112.41										
37+00		112.44										
38+00		112.47										
		112.48		38+60 ⁶								
39+00		112.49										
40+00		112.52										
41+00		112.55										
42+00		112.57										
43+00		112.60										
44+00		112.63										
45+00		112.65										
	125.0	112.66	12.3	45+26 ⁵								
46+00	125.2	112.68	12.5									
47+00	125.4	112.71	12.7									
48+00	125.5	112.74	12.8									
49+00	125.7	112.76	12.9									
50+00	125.6	112.79	12.8									
51+00	127.5	112.82	14.7									
	127.4	112.84	14.6	51+83 ²								
52+00	127.4	112.84	14.6									
53+00	127.5	112.87	14.6									
54+00	127.6	112.90	14.7									
55+00	127.6	112.92	14.7									
56+00	127.5	112.95	14.6									
57+00	127.5	112.98	14.5									
58+00	127.4	113.01	14.4									
59+00	127.3	113.03										
	127.3	113.05 out 114.05 in	14.2 13.2	59+70 ⁵								
60+00	127.3	114.06	13.2									
61+00	127.4	114.10	13.3									
62+00	127.4	114.13	13.3									
63+00	127.5	114.17	13.3									
64+00	127.6	114.20	13.4									
	127.6	114.23	13.4	64+74 ²								
65+00	127.5	114.24	13.3									
66+00	127.5	114.28	13.2									
67+00	127.5	114.31	13.2									
68+00	127.4	114.35	13.0									
	127.4	114.36 out 114.36 in 24" 115.36 in 30"		68+19 ⁴								
69+00	127.4	114.68	12.7	69+21 ⁷	63'-8" NW 120.13							
70+00	127.3	114.71	12.6									
71+00	127.2	114.74	12.5									
72+00	127.1	114.78	12.3									
73+00	127.2	114.82	12.4									
74+00	127.4	114.85	12.5									
	127.6	114.88	12.7	74+76 ²								
75+00	127.7	114.89	12.8									
76+00	127.9	114.92	13.0									
77+00	127.6	114.96	12.6									
78+00	127.6	115.00	12.6									
79+00	127.6	115.03	12.6									
	127.7	115.05 out 115.55 in	12.6 12.1	79+48 ²								
80+00	127.6	115.57	12.0									
81+00	127.6	115.60	12.0									
82+00	127.5	115.64	11.9									
83+00	127.5	115.68	11.9	83+00 ⁷	30'-8" N. 117.71	30'-8" S. 117.71						
84+00	127.6	115.71	11.9									
85+00	128.5	115.75	12.7									
86+00	128.5	115.78	12.7	86+24 ⁴	30'-8" N. 117.83	30'-8" S. 117.83						
	128.5	115.79	12.7									
6.6. for	MILLCON CORP.			EXIST.								
	127.8	120.40	7.4	0+00								
	127.5	120.82	6.7	0+42			020100		700 E. 29 th St.		7-14-70	
3+42	End Clay Pipe & Begin			C.I.P.								
				5+52								
SS FOR	Wiertha Welding Supply											
	127.8	121.74 in 117.80 out	6.0 10.0	0+00	over EXIST. STUB TAP 0+50				602 E (addn) 29 th N. 602 E 29 th N.		7-5-73	
	128.4	122.58	5.9	1+67 ⁶	4" STUB N.						10-26-72	
SS. for	Martell Co.											
	0+00	101.1	95.53	5.6	0+00 Sub E							
	1+00	100.3	95.93	4.4								
		100.4	96.04	4.3	1+39.1	4" STUB N.E. 4" STUB N.E.						
							41319		2808 Ohio		9-11-73	
							41356		2808 Ohio		9-20-73	