

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
32+00	136.9	131.03	5.9									
33+00	137.8	131.11	6.7									
34+00	137.8	131.19	6.6									
	138.9	131.25 out 131.51 in	7.6 7.4	34+68 [±]								
35+00	138.1	131.55	6.5									
36+00	139.2	131.75	7.4									
	139.5	131.79	7.7	36+11 [±]								
37+00	140.1	131.95	8.1									
38+00	140.2	132.15	8.0									
	140.3	132.19	8.1	38+13 [±]								
39+00	140.5	132.35	8.1									
40+00	141.0	132.55	8.4		40+16.6 TAP		25235		259 N Energie		42790	
	141.2	132.75	8.4	40+90 [±] 41+56.4								
41+00												
42+00	141.6	132.95	8.6		TAP (42+83.6)		C35605		258 N Energie		10-26-72	
43+00	142.1	133.15	8.9		43+40.4 [±]		9378		251 Energie		10-5-83	
	142.8	133.20 out 133.47 in	9.5 9.3	43+66 [±]								
44+00	142.4	133.57	8.8									
	142.9	133.90	9.0	44+74 [±]	4" SDR 35 44+96.6 tap		22678-7		8407 w 2nd		8-24-91	
45+00	143.1	133.97	9.1									
46+00	143.8	134.37	9.4		4" SDR 35 46+05.4		9449578-7		8401 w 2nd		12-2-94	
47+00	144.6	134.77	9.8		4" SDR 35 47+35.0 tap		22421-7		8335 w 2nd		5-20-91	
	145.3	135.14	10.1	47+85 [±]								
48+00	145.2	135.17	10.0		4" SDR 35 48+15.0 tap		22240		8327 2nd		12-15-88	
49+00	146.5	135.57	10.9		49+04.0 [±]		9311		8323 w 2nd		9-27-83	
	147.2	135.77 out 135.94 in	11.4 11.3	49+41 [±]	49+63.0 [±] M.H. Tap		9310 C38271		8317 w 2nd	259 N Socorro	2-27-83	4-13-73
50+00	147.6	136.19	11.4		52+05.5 [±]		9808		8307 w 2nd		9-27-83	
51+00	147.4	136.69	10.7		51+95.6 TAP		16571		8185 w 2nd		7-2-86	
52+00	147.7	137.19	10.5		51+95.6 TAP							
	147.8	137.54	10.3	52+62 [±]	53+07.0 TAP	52+79.8 [±]	20885	6864	8119 w 2ND	258 N Socorro	3-15-88	10-27-82
53+00	148.1	137.69	10.4		53+85.0 [±]		13864		8107 w 2nd		5-23-85	
54+00	149.3	138.19	11.1									
55+00	150.5	138.69	11.8									
	151.6	139.12	12.5	55+77 [±]		55+47.6 TAP		90180	8019 w 2nd			2-26-88
MADONNA HIGH SCHOOL PRIVATE SANITARY SEWER.												
0+00	140.5	132.51	8.0	0+00.0 = 38+13.6								
1+00	141.7	132.61	9.1	Sub. 1, Westlink Sewer.								
2+00	142.3	132.71	9.6									
3+00	143.0	132.81	8.2		TAP 1+50		C26112		3407 (portable)		8-3-71	
	143.3	132.85	10.4	3+42 [±]	4+21 [±]		C33609		3407 (portable)		7-14-72	
4+00	141.0	132.91	8.1		3+95.3		B5991		Taylor (link)		7-12-66	
	142.0	132.98	9.0	4+55 [±] M.H. Tap			C3328		3407 (portable)		7-14-72	