

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+00	137.9	132.00	5.9	0+00.0 Existg MH.			C5990		261 N. Robin Rd.		12-4-67	
1+00	139.2	132.20	7.0			0+84 ²	C4770		Robin Rd.		9-8-67	
2+00	138.7	132.40	6.3		1+04 ⁶ top 1+61 ²	510. N. of off 512+22.0 off Main	C2764		250 N. S. Tyler Rd.		8-6-2002 8-8-72	
3+00	138.4	132.60	5.8		2+38 ⁵		C4093		248 N. Tyler Rd.		3-5-87 10-3-67	
4+00	138.2	132.80	5.4		3+99 ²		C18681		226 N. Tyler		4-6-70	
5+00	138.2	133.00	5.2		4+98 ²		C31614		216 N. Tyler		4-14-72	
6+00	138.5	133.20	5.3	6+00 ²		5+44 ³		C46294	211 N. Robin Rd.		8-21-74	
7+00	139.3	133.40	5.9		6+53 ⁶		C5076		166 N. Tyler Rd.		10-2-67	
8+00	139.6	133.60	6.0		7+72.0 ^{Wye} 7+71 ^{7.2}	7+04 ³	C5989	C5529	153 N. Tyler Rd.	159 Robin Rd.	6-10-82 10-31-67	
9+00	139.6	133.80	5.8	8+99 ²	8+94.9 ^{Wye}	8+52 ²	C5009		140 N. Tyler Rd.		9-26-67	
10+00	140.3	134.00	6.3		9+32 ²				140 Tyler	147 N. Robin	3-5-86	7-17-81
11+00	140.9	134.20	6.7		9+39 ²				131 N. Robin Rd.		11-21-67	
12+00	141.4	134.40	7.0	12+00	10+55 ² 10+97 ²		C14943		120 N. Tyler Rd.		6-24-84 7-15-69	
13+00	142.4	134.60	7.8		11+69 ⁵				116 N. Tyler		3-25-68	
14+00	142.0	134.80	7.2		12+51 ²		C6668		249 N. Tyler Rd.	107 N. Robin Rd.	1-30-68	3-12-90
15+00	142.7	135.00	7.7	15+00 ⁶	12+98 ³		C5752		104 N. Tyler Rd.	103 N. Robin Rd.	11-15-67	
16+00	142.7	135.20	7.5		14+30 ⁶ 14+87 ⁶	14+27 ²	C4393		130 S. Tyler Rd.	101 S. Robin Rd.	4-3-69	11-7-67
17+00	142.1	135.40	6.7		15+89 ⁵		C7463		186 S. Tyler Rd.		3-22-68	
18+00	142.6	135.60	7.0	17+99 ⁵	16+56 ²				125 S. Robin Rd.		3-27-68	
19+00	143.4	135.80	7.6		17+32 ⁶		C24165		110 S. Tyler		5-5-71	
20+00	144.7	136.00	8.7		17+54 ²				141 S. Robin Rd.		2-29-68	
21+00	144.8	136.20	8.6		18+88 ²	18+86 ²	C49279		144 S. Tyler		4-29-75	
22+00	145.1	136.40	8.7		19+88 ⁵				150 S. Tyler	157 S. Robin Rd.	12-10-69	3-27-68
23+00	144.3	136.58 out 136.68 in	7.7 7.6	20+40 ²	20+61 ²		C51752		208 S. Tyler Rd.		10-8-75	
24+00	144.2	137.12	7.1		21+12 ⁵				208 S. Robin Rd.		6-3-68	
25+00	144.2	137.50	6.7		22+14 ² 4" stub S. 4" stub E.		C8890		214 S. Tyler Rd.		12-1-69	
26+00	144.2	137.66	6.5	22+93 ⁴	22+15 ² 23+76 ⁵ 24+48 ² 24+60 ²		C62735		219 S. Robin Rd.		9-25-77	9-26-67
27+00	144.2	137.66	6.5		23+76 ⁵ 24+48 ² 24+60 ²		C5302 C5248 C5303		8720-26 W. Maple 8734 V Maple		10-16-67 10-16-67	
28+00	144.2	137.66	6.5		25+13 ⁵		C5094		226 S. Tyler Rd.		10-3-67	
29+00	144.2	137.66	6.5	25+32.6					242 S. Tyler		2-8-93	

might
have two
connections

23081-5/8/89 120 N. Tyler. lime slbg