



PARK VILLAGE
MOBILE HOME PARK
SANITARY SEWER
PRIVATE CONTRACT
BOOKED SEPT. 1968

9-15-1-9

on map

SAN SEWER BRACH ASSY CTR.
BUILT BY: MID STATES CONST. CO.
PROJ. NO. 468-76-245-80000-000-008
BOOKED 10-7-81 FROM BR 31
(SEE L191)

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+00	173.3	162.00 out	11.3	0+00								
1+00	173.2	164.30	8.9	Existg M.H.	top 0+16 ⁶		C33618		300 S. Greenwich	Unit 21	7-19-72	
	176.2	165.19 out	11.8									
		167.70 in	8.5	1+49 ⁵								
2+00	177.1	168.46	8.6									
3+00	177.8	169.96	7.8									
	177.8	170.14 out	7.7									
		170.25 in	7.5	3+12 ²								
4+00	178.3	170.60	7.7									
5+00	180.4	171.00	9.4									
6+00	181.6	171.40	10.2									
	181.8	171.44	10.4	6+10 ²								
7+00	183.0	171.80	11.2									
8+00	185.8	172.20	13.6									
	188.6	172.44 out	16.2									
		172.54 in	16.1	8+60 ³	6" lead NW							
9+00	188.0	172.62	14.4									
10+00	184.8	172.82	12.0									
	184.8	172.83 out	12.0									
		172.93 in	11.9	10+06 ⁴								
11+00	186.6	173.13	13.5									
12+00	187.5	173.33	14.2									
13+00	188.2	173.53	14.7									
	188.2	173.66	14.5	13+70 ²								
14+00	188.6	173.72	14.9									
15+00	189.2	173.92	15.3									
16+00	189.8	174.12	15.7									
17+00	190.3	174.32	16.0									
	190.3	174.33 out	16.0									
		174.43 in	15.9	17+08 ⁴								
18+00	191.5	174.62	16.9									
19+00		174.82										
	192.3	174.82 out	17.5									
		174.92 in	17.4	19+04 ⁴	6" lead West							
20+00	191.4	175.12	16.3									
21+00	191.6	175.32	16.3									
	189.8	175.35	14.4	21+21 ⁸	6" lead West							
22+00	188.8	175.51	13.3									
23+00	186.2	175.71	10.5									
	185.3	175.76	9.5	23+26 ¹	6" lead West							
24+00	184.0	175.90	8.1									
25+00	182.2	176.11	6.1									
	181.8	176.15 out	5.6									
		176.20 in	5.6	25+22 ¹	6" lead West							
26+00	181.8	176.36	5.4									
27+00	180.3	176.56	3.7									
	181.8	176.65	6.1	27+46 ¹	6" lead West							
28+00	181.8	176.76	5.0									
29+00	181.0	176.96	4.0									
	182.5	177.06	5.4	29+51 ²	6" lead West							
LAT. 2	0+00	176.1	167.44	8.7	0+00 LINE NO. 2 =							
	1+00	177.5	168.44	9.1	1+49.5 Line No. 1							
		177.8	169.04	8.8	1+59 ²	6" lead NE						
2+00	178.0	169.44	8.6									
3+00	179.3	170.44	8.9									
4+00	181.0	171.44	9.6									
	182.0	172.04	10.0	4+60 ²								
5+00	182.4	172.44	10.0									
6+00	183.0	173.44	9.6									
7+00	184.5	174.44	10.1									
	185.0	175.04	10.0	7+60 ²								
8+00	185.0	175.20	9.8									
9+00	184.0	175.60	8.4									
10+00	184.8	176.00	8.8									
	185.2	176.20	9.0	10+49 ³	6" lead S.E.							
11+00	184.8	176.40	8.4									
12+00	185.2	176.80	8.4	12+00 ²	6" lead East							
				1+20								
				1+24								

3080 N/E 1305 Greenwich 4-8-81 Jack Stamp
 3081 1305 Greenwich 319A 4-8-81 Jack Stamp
 3082 " " " " 4-8-81 " "
 3083 " " " " 4-8-81 " "
 3084 " " " " " " " "

Top of line
 Lat. 1 C #C15076-130 S. Greenwich - R. K. Ray - 7-23-69 - Bath House for Pool
 top Lat. 1 C #C15075-130 S. Greenwich - R. K. Ray - 7-23-69 - Swimming Pool

Park Village Mobile Home Park
 Utility Contractors, Inc. - Trailer Park - 130 S. Greenwich Road - May 27, 1968
 Permits C 8466 thru C 8840, also C 10664-65 (9-25-68) - 377 new sewer conn. permits
 (26 - 7.50 conn. - 351 - 1.50 conn.)

(Booked per Yellow - 3-18-69)