



CONSTRUCTION RECORD

CONSTRUCTION RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES	
	Ground	Grade			North West	South East
<b>Line #1</b>						
0+00	82.8	69.80	13.0	Exist. -0+06 Reg 30" RCP		
1+00	82.6	69.85	12.8			
2+00	82.5	69.90	12.6			
	82.4	69.91	12.5	2+15 3	8" x 65' stub W	8" x 5' stub E
3+00	82.3	69.95	12.3			
4+00	82.2	70.00	12.2			
	82.1	70.05	12.1	5+01 3		
6+00	82.2	70.10	12.1			
7+00	82.2	70.15	12.0			
8+00	82.2	70.20	12.0			
	82.2	70.21	12.0	8+12 1	8" x 20' stub W	8" x 40' stub E
9+00	82.2	70.25	11.9			
10+00	82.3	70.30	12.0			
11+00	82.4	70.35	12.1			
	82.4	70.37	12.0	11+34 6	8" x 40' stub E	
12+00	82.4	70.40	12.0			
13+00	82.6	70.45	12.2			
14+00	82.7	70.50	12.2			
	82.7	70.54	12.1	14+72 8		8" x 40' stub E
15+00	82.7	70.55	12.2			
	82.7	70.60	12.1	16+01 1	8" x 20' stub W	
17+00	82.8	70.65	12.2			
	82.9	70.70	12.2	17+94 7		8" x 40' stub E
19+00	82.8	70.75	12.0			
20+00	82.7	70.80	11.9			
21+00	83.0	70.85	12.2			
	83.0	70.88	12.1	21+67 9		8" x 40' stub E
22+00	83.0	70.90	12.1			
	83.0	70.91	12.1	22+23 1	8" x 25' stub W	
23+00	82.9	70.95	12.0			
24+00	83.0	71.00	12.0			
25+00	82.8	71.05	11.8			
26+00	83.1	71.10	12.0			
	83.2	71.11	12.1	26+26 2	8" x 25' stub W	8" x 40' stub E
27+00	83.3	71.15	12.1			
28+00	83.5	71.20	12.3			
29+00	83.6	71.25	12.3			
	83.8	71.28	12.5	29+58 6		8" x 40' stub E
30+00	83.9	71.30	12.6			
31+00	84.0	71.35	12.6			
	83.9	71.38	12.5	31+57 9	8" x 25' stub W	
32+00	83.9	71.40	12.5			
	84.1	71.44	12.6	32+77 5		8" x 40' stub E
33+00	84.1	71.45	12.6			
34+00	84.3	71.50	12.8			
35+00	84.4	71.55	12.9			
	84.1	71.61	12.5	36+08 9		8" x 30' stub E
	84.1	71.64	12.5	36+85 1	8" x 20' stub W	
37+00	84.1	71.65	12.5			
38+00	84.2	71.70	12.5			
39+00	84.2	71.75	12.5			
	84.3	71.77	12.5	39+39 1		
40+00	84.5	71.80	12.7			
41+00	85.0	71.85	13.2			
	85.2	71.90	13.3	42+03 3	8" x 20' stub W (Encased)	
	85.3	71.93	13.4	42+63 1	= 0+10 Line 2	
43+00	85.4	71.95	13.4			
44+00	85.5	72.00	13.5			
	85.8	72.05	13.8	45+01 9		
46+00	85.9	72.10	13.8			
47+00	86.1	72.15	13.9			
	86.2	72.17	14.0	47+40 8	8" x 20' stub W (Encased)	
48+00	86.5	72.20	14.3			
49+00	86.7	72.25	14.5			
50+00	86.4	72.30	14.1			
	86.5	72.32	14.2	50+35 5	8" x 20' stub W (Encased)	
51+00	86.7	72.35	14.3			
52+00	86.9	72.40	14.5			
	87.3	72.45	14.9	53+06 1		

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES	
	Ground	Grade			North West	South East
54+00	87.2	72.50	14.7			
55+00	87.2	72.55	14.6			
	87.2	72.59	14.6	55+86 2	8" x 20' stub W (Encased)	
56+00	87.2	72.60	14.6			
57+00	87.4	72.65	14.7			
58+00	87.6	72.70	14.9			
	87.7	72.72	15.0	58+44 5	8" x 50' stub E (Encased 30")	
59+00	87.8	72.75	15.0			
60+00	87.9	72.80	15.1			
	87.7	72.84	14.9	60+76 5		
61+00	87.6	72.85	14.8			
62+00	88.0	72.90	15.1			
63+00	88.0	72.95	15.0			
	88.0	72.96	15.0	63+24 4		
64+00	88.0	73+00	15.0			
65+00	87.8	73.05	14.8			
	87.7	73.09	14.6	65+75 6	Back	
65+75 6	Back (end 30" RCP) = 0+06 Ahead (Reg 24" Clay P. w/ 1/8" Encasement)					
Private Sanitary Sewer Extension To Serve Lot 3, Westney Addition						
0+00	82.00	70.79	11.2			
	82.72	73.87	8.9	0+23	8" N 73.97	4" W 73.87