



11+09 WET WELL + LIFT STATION
 10+89 DEFL. 23° 45' 00"
 10+62.8 DEFL. 43° 35' 41"



SCALE: 1" = 100'

LIFT STATION AND FORCE MAIN TO SERVE
 LATERAL 21 AND 22, MAIN 15, SW1
 PROJ. NO. 468-82097 (740712)
 BUILT BY UTILITY CONTRACTORS, INC.
 BOOKED 4-30-92 PER PLAN

6" PVC FORCE MAIN
 0+25.2 DEFL. 45° 00' 00"
 0+00 EXIST MH

| CONSTRUCTION RECORD | | | | | | SERVICE RECORD | | | | | | |
|--|-----------|-------------------------|-------------------------|---------|-----------------------|--|---------------|------------|-----------------------|-------------------|-----------------|------------|
| STATION | ELEVATION | | Depth | MANHOLE | 4-INCH "Y" BRANCHES | | No. of Permit | | House Number | | DATE OF PERMITS | |
| | Ground | Grade | | | North West | South East | North West | South East | North West | South East | North West | South East |
| Lift Station & Force Main To Serve Lateral 21 & 22, Main 15, SW1 | | | | | | | | | | | | |
| 0+00 | 137.98 | 130.78 OUT 132.50 IN | 7.2 | 0+00 | | | | | | | | |
| 1+00 | 133.70 | 129.50 | 4.2 | | | | | | | | | |
| 2+00 | 135.50 | 129.28 | 6.2 | | | | | | | | | |
| 3+00 | 139.80 | 129.06 | 10.7 | | | | | | | | | |
| 4+00 | 135.90 | 129.00 | 6.9 | | | | | | | | | |
| 5+00 | 137.00 | 129.00 | 8.0 | | | | | | | | | |
| 6+00 | 136.90 | 129.00 | 7.9 | | | | | | | | | |
| 7+00 | 136.90 | 129.00 | 7.9 | | | | | | | | | |
| 8+00 | 137.00 | 129.00 | 8.0 | | | | | | | | | |
| 9+00 | 137.20 | 129.00 | 8.2 | | | | | | | | | |
| 10+00 | 137.50 | 129.00 | 8.5 | | | | | | | | | |
| 11+00 | 139.90 | 129.00 | 10.9 | | | | | | | | | |
| | 140.3 | 129.00 | 11.3 | 11+09 | | | | | | | | |
| Private Sanitary Sewer To Serve Willow Point At Eagle Lake (Continued From N-34) | | | | | | | | | | | | |
| LINE 4 | 0+00 | 206.02 | 197.92 OUT 198.00 IN | 8.1 | 0+20.3-Line 3 0+00 | 4" sch 40 0+85.0 | 2732 | | 4230 Westlake | | 9-7-94 | |
| | 1+00 | 206.50 | 198.46 | 8.0 | | 4" sch 40 PVC 9+0 tap | 2485 | | 4238 Westlake | | 5-24-93 | |
| | 2+00 | 206.80 | 198.93 | 7.9 | | 4" SDR 35 1+73.0 tap | 2543 | | 4246 Westlake | | 9-23-93 | |
| | 3+00 | 206.60 | 199.89 | 7.2 | | | 2599 | | 4262 Westlake | | 1-14-94 | |
| | | 206.99 | 199.74 OUT 199.74 IN | 7.3 | 3+73.1 | 4" sch 40 3+37.1 | 2598 | | 4270 Westlake | | 1-14-94 | |
| | 4+00 | 207.30 | 199.87 | 7.4 | | 4" sch 40 PVC 4+31.1 tap | 2529 | | 4278 Westlake | | 9-8-93 | |
| | | | | | | 4" sch 40 TAP 4" N. 06 5.0' | 2549 | | 4286 Westlake | | 10-4-93 | |
| | 5+00 | 208.90 | 200.37 | 8.5 | | 4" PVC 40 5+48.1 (opp. of 1st station) | 2518 | | 4374 Westlake | | 7-22-93 | |
| | 6+00 | 211.20 | 200.87 | 10.3 | | | | | | | | |
| | | | | | | 4" sch 40 6+66.1 | 2607 | | 4346 Westlake | | 1-20-94 | |
| | 7+00 | 210.90 | 201.37 | 9.5 | | | | | | | | |
| | | 210.45 | 201.45 OUT 201.45 IN | 9.0 | 7+14.1 | 4" SDR 35 7+87.6 tap | 2496 | | 4362 Westlake | | 6-8-93 | |
| | 8+00 | 213.50 | 201.88 | 11.6 | | | | | | | | |
| | | 212.47 | 202.00 OUT 202.05 IN | 10.5 | 8+23.2 | 4" SDR 35 8+50.5 tap | 2443 | | 4351 Westlake | | 10-26-92 | |
| | | 212.02 | 202.67 OUT 202.70 IN | 9.4 | 8+97.5 | | | | | | | |
| | 9+00 | 212.00 | 202.71 | 9.3 | | 4" SDR 35 9+29.8 tap | 2461 | | 5137 Willow Point | | 12-21-92 | |
| | | 212.67 | 203.17 OUT 203.32 IN | 9.5 | 9+88.8 | | | | | | | |
| | 10+00 | 213.00 | 203.42 | 9.6 | | 4" PVC 40 10+29.8 tap | 2422 | | 5123 Willow Point | | 8-20-92 | |
| | | | | | | 4" PVC 40 10+69.3 tap | 2464 | 2420 | 5109 Willow Point | 4345 Westlake | 2-9-93 | 8-19-92 |
| | 11+00 | 214.50 | 204.40 | 10.1 | | | | | | | | |
| | | | | | | 4" PVC 40 11+64.2 tap | 2434 | 2435 | 5081 Willow Point | 4355 Westlake | 9-23-92 | 9-28-92 |
| | 12+00 | 216.40 | 205.38 | 11.0 | | | | | | | | |
| | | | | | | 4" SDR 35 12+15.8 tap | 2410 | | 5067 Willow Point | | 3-10-93 | |
| | 13+00 | 218.00 | 206.36 | 11.6 | | 4" sch 40 PVC 13+07.3 tap | 2519 | 2551 | 5053 Willow Point | 4334 County LU | 7-22-93 | 10-14-93 |
| | | | | | | 4" SDR 35 13+65.6 tap | 2451 | | 5057 Willow Point | | 11-16-92 | |
| | 14+00 | 218.30 | 207.34 | 11.0 | | | | | | | | |
| | | 217.35 | 207.55 | 9.8 | 14+21.2 | | | | | | | |
| LINE 5 | 0+00 | 211.61 | 199.16 OUT 199.31 IN | 12.5 | 5+13.1-LINE 3 0+00 | 4" PVC 40 0+8.6 | 2643 | | 4211 Westlake | | 3-25-94 | |
| | | | | | | 4" SDR 35 10.6 tap | 2504 | | 4205 N Westlake Dr | | 7-1-93 | |
| | 1+00 | 211.50 | 199.82 | 11.7 | | | | | | | | |
| | | 210.85 | 199.90 | 11.0 | 1+14.6 | | | | | | | |
| LINE 6 | 0+00 | 214.58 | 200.73 OUT 200.85 IN | 13.9 | 6+10.2-LINE 3 0+00 | | | | | | | |
| | | | | | | 4" SDR 35 6+9.6 tap | 2500 | | 4253 Westlake | | 7-1-93 | |
| | 1+00 | 213.50 | 201.37 | 12.1 | | 4" sch 40 PVC 1+34.6 tap | 2440 | | 4311 N. Westlake | | 10-9-92 | |
| | | | | | | 4" PVC 40 1+67.6 tap | 2501 | | 4259 Westlake | | 7-1-93 | |
| | 2+00 | 211.10 | 201.90 | 9.2 | | 4" PVC 40 2+27.6 tap | 2414 | | 4303 Westlake | | 8-19-92 | |
| | | 209.65 | 202.30 | 7.4 | 2+75.6 | | | | | | | |

Continued on Page N-32