



Bel Aire Sewer
 PRIVATE SANITARY SEWER TO SERVE WILLOW
 POINT AT EAGLE LAKE ADDITION
 PRIVATE PROJECT NO. 320 PPS (607861)
 BUILT BY UTILITY CONTRACTORS, INC.
 BOOKED 9-10-92 FROM AS BUILTS
 Bel Aire, KS.

CONSTRUCTION RECORD

SERVICE RECORD

Private Sanitary Sewer To Serve Willow Point At Eagle Lake
Line 1

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+00	209.70	195.48 OUT 195.70 IN	14.2	0+00								
1+00	205.70	195.94	9.8									
2+00	205.70	196.19	9.5									
	205.59	196.35 OUT 196.39 IN	9.3	0+00-Line 3 2+43.8								
3+00	205.90	196.54	9.4									
4+00	206.60	196.83	9.8									
5+00	205.40	197.11	8.3									
	205.94	197.35 OUT 197.39 IN	8.6	5+81.7								
6+00	206.60	197.43	9.2									
7+00	207.80	197.64	10.2									
8+00	209.50	197.86	11.6									
9+00	210.20	198.08	12.1									
	209.91	198.11 OUT 198.16 IN	11.8	9+10.8								
10+00	209.90	198.37	11.5									
11+00	208.60	198.62	10.0									
12+00	206.10	198.87	7.2	0+00-Line 2								
	206.60	199.00 OUT 199.10 IN	7.6	12+51.70								
13+00	208.30	199.18	9.1									
	206.91	199.31 OUT 199.36 IN	7.6	13+77.5	15" Stub NE							
14+00	209.30	200.18	9.1		4" SDR 35 14+05.5		2719		4414 westlake		8-15-94	
15+00	212.50	201.63	10.9		4" SDR 35 15+31.3		2693		4412 westlake		7-1-94	
16+00	214.20	203.08	11.1		4" SDR 35 16+20.8	4" SDR 35 16+16.3 tap	2694	2499	4408 westlake	5146 willow point	7-1-94	
	214.26	203.84 OUT 204.06 IN	10.4	16+53.3	4" SDR 35 16+62.1	4" sch 40 16+63.3	2698	2515	4406 westlake	5132 willow point	3-29-94	7-15-93
17+00	215.00	204.53	10.5		4" SDR 35 17+28.6	4" sch 40 PVC 17+87.6 tap	2697		4402 westlake	5124 willow point	4-5-94	7-1-93
18+00	216.50	205.56	10.9		4" SDR 35 18+25.6	4" sch 40 PVC 18+53.6 tap	2626		4400 westlake	5116 willow point	3-1-94	7-1-93
	217.96	206.54 OUT 206.66 IN	11.4	18+95.6				2510				
19+00	218.00	206.68	11.3									
					4" SDR 35 19+06.6	4" sch 40 19+90.2 tap	2703	2423	4401 westlake DR	5074 willow point	7-25-94	8-20-92
20+00	220.70	207.20	13.5									
					4" SDR 35 20+69.6	4" SDR 35 20+73.4 tap	2736	2427	4405 westlake	5060 willow point	9-14-94	8-26-92
21+00	221.70	207.72	14.0		4" SDR 35 21+22.6	4" sch 40 PVC 21+60.6 tap	2713		4407 westlake	5076 willow point	8-5-94	9-2-93
					4" SDR 35 21+07.4 tap	4" sch 40 PVC 21+15.9 tap	2788	2530	4411 westlake	5032 willow point	3-8-95	1-2-93
22+00	221.00	208.24	12.8									
	221.05	208.25 OUT 208.35 IN	12.8	22+00.40	4" SDR 35 22+92.4	4" SDR 35 22+89.3 tap	2802	2426	4413 westlake	5078 willow point	3-30-95	8-26-92
23+00	219.50	208.61	10.9									
24+00	218.40	208.88	9.5		4" SDR 35 23+64.9	4" SDR 35 23+80.9 tap	2760	2446	4417 westlake	5004 willow point	12-29-94	2-9-93
	217.59	208.93	8.7	24+14.9	8" Stub N							
LINE 2 LINE 3 0+00	206.60	199.00 OUT 200.35 IN	7.6	12+51.7-LINE 1 0+00								
	209.59	202.35	7.2	0+81.8	4" SDR 35 4" Stub S	4" SDR 35 4" Stub W	2630	2424	5156 willow pt	5148 willow point	3-16-94	8-26-92
0+00	205.59	196.30 OUT 197.83 IN	9.3	2+43.8-Line 1 0+00								
	206.02	197.92 OUT 198.00 IN	8.1	0+20.3								
1+00	207.20	198.31	8.9									
2+00	208.40	198.71	9.7		4" SDR 35 2+51.1 tap		2471		4241 westlake		3-10-93	2-2-91
3+00	211.60	199.10	12.5									
	211.61	199.16 OUT 199.31 IN	12.5	0+00-LINE 5 3+13.1	4" SDR 35 3+76.1 tap		2527		4235 country lane		8-16-93	
4+00	212.80	199.72	13.1		4" SDR 35 4+22.1 tap		2506		4242 country lane		7-6-93	
5+00	213.80	200.20	13.6		4" SDR 35 5+00.2 tap	4" SDR 35 4+31.1 tap	2505	02467	4250 country lane		7-6-93	
6+00	214.90	200.68	14.2		4" SDR 35 6+77.6 tap		2497		4258 country lane		6-18-93	
	214.58	200.73 OUT 202.60 IN	13.9	0+00-LINE 6 6+10.2	4" sch 40 PVC 6+68.2 tap		2536		4266 country lane		9-13-93	
7+00	215.70	203.64	12.1		4" SDR 35 7+25.2 tap	4" SDR 35 7+00.7 tap	2483	2425	4310 country lane	4319 westlake	5-17-93	8-26-92
	216.36	204.46	11.9	7+70.2	4" Stub NE	4" Stub NW	2421	2465	4321 westlake	4322 country lane	8-20-92	2-9-93

Continued on Page N-26