

Force Main

LINE 1

LINE 2

LINE 2A

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
Lateral	25, Main	24, WIS										
0+00	206.08	194.66 OUT 197.06 IN	11.4	0+00								
1+00	203.80	196.48	7.3									
2+00	201.60	195.90	5.7									
3+00	199.60	195.32	4.3									
3+20	199.30	195.20	4.1									
4+00	197.50	193.74	3.8									
5+00	197.00	191.92	5.1									
6+00	197.00	190.09	6.9									
6+60	197.00	189.00	8.0									
7+00	197.00	188.85	8.2									
		197.20	8.4	7+12								
0+00	197.20	186.30	10.9	7+12 - FORCE MAIN 0+00								
1+00	197.00	186.70	10.3		4" sch 40 0+52.8 4" sch 40 1+18.2		94-1862-7		10214 windemere 10302 windemere		2-11-94	
2+00	197.00	187.10	9.9		4" SDR 35 2+09.8		94-612-7		10300 windemere		4-25-94	
		197.40	10.1	2+42.8								
3+00	196.00	187.50	8.5		4" sch 40 PVC 3+45.2		95-2028-7		10310 windemere		2-13-95	
4+00	194.00	187.90	6.1									
		193.90	5.9	4+14.2								
		193.40	5.3	4+43.1	4" SDR 35 4+46.1		95-882-7		10314 windemere		1-20-95	
5+00	193.40	188.62	4.8									
6+00	194.00	189.22	4.8									
7+00	194.50	189.82	4.7		4" SDR 35 7+12.7		93-13713-7		2582 Lindberg		8-31-93	
		195.20	5.1	7+40.8								
8+00	195.20	190.42	4.8		4" sch 40 8+11.4		93-27884-7		2518 Lindberg		10-22-93	
					9+02.8 top 4" PVC 40		93-10534-7		2514 N Lindberg		4-30-93	
9+00	195.80	191.02	4.8		9+46.8 top PVC		93-17600-7		2510 N Lindberg		7-1-93	
10+00	196.80	191.61	5.2									
		196.80	5.2	10+00.8	4" PVC 40 10+10.8 top PVC		93-9622-7		2506 N Lindberg		4-21-93	
11+00	197.00	192.22	4.8		4" PVC 40 11+10.8 top PVC		93-7441-7		2502 N Lindberg		4-6-93	
12+00	197.60	192.82	4.8		(12+00.5 approx) 4" PVC 40 24" South of MPL 4" sch 40 12+93.5		93-15957-7		2426 N Lindberg		6-14-93	
									2422 Lindberg		11-15-93	
13+00	198.30	193.42	4.9									
		198.90	5.2	13+46.5	4" Stub SW 7+12 - Force Main		93-7493-7		2418 N Lindberg		4-6-93	
0+00	197.20	184.00 OUT 186.30 IN	13.2	0+00								
1+00	198.00											
		198.90	12.2	0+00 - LINE 4 1+05								
		199.00	10.7	0+00 - LINE 3 1+81								
2+00	198.90	188.65	10.3									
		199.50	10.2	2+91								
3+00	199.30	189.55	9.8		4" sch 40 3+20 4" sch 40 3+97.0		94-6686-7		10243 windemere		4-29-94	
									10234 windemere		6-23-94	
4+00	199.90	190.25	9.7		4" SDR 35 3+52 4" sch 40 4+99.6 top		94-18935-7		10307 windemere		11-16-94	
									10235 N windemere		4-6-93	7-11-95
5+00	200.80	190.75	10.0		4" SDR 35 5+52.2		94-7938-7		2515 Lindberg		5-20-94	
					4" SDR 35 5+64.2		93-24687-7		10231 windemere		9-14-93	
6+00	201.70	191.45	10.3									
		202.90	10.8	6+59.2	4" SDR 35 6+31.2 4" SDR 35 6+78.2		94-6407-7		2511 N Lindberg		4-29-94	
7+00	203.10	192.15	11.0		4" SDR 35 7+36.4		95-12677-7		2507 Lindberg		8-10-95	
		192.74 OUT 192.94 IN	11.7	7+56.4			93-23527-7		10227 A windemere		8-31-93	
8+00	204.80	193.11	11.7		8+10-4" Riser W.							
					4" PVC 40 8+27.4 top		93-2395-7		10302 E Mainsgate		8-9-93	6-30-95
9+00	204.40	193.52	10.9									
		204.40	10.9	9+02.4								
10+00	205.70	193.91	11.8									
		206.40	12.2	10+73.5	4" PVC 40 10+68.5		95-1759-7		10303 E Mainsgate		2-7-95	
0+00	197.20	184.00	13.2	7+12 - Force Main 0+00	4" Stub SE		94-16107-7		95-6935-7		10-4-94	5-10-95
0+20	193.50	184.08	9.4									

* Continued on Page N-71
Form #192-020 (July, 1981)