



CONSTRUCTION RECORD

SERVICE RECORD

CONT FROM N. 76

LAT 100  
LINE 5A

LINE 5B

LINE 6

LINE 55-4

LINE 55-3B

LINE 55-3A

LINE 55-2

LINE 55-1

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS		
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East	
WESTLINK SEWER (CONT)													
0+00	163.5	154.60	8.9	0+61.3 L-S		4" SDR 35 0+35.0		94-1371-7		2546 crestline ct		1-27-94	
	165.6	154.90	10.7	0+75.0		4" SDR 35 4" stub NE		94-1608-7		2522 crestline		9-30-94	
0+00	164.3	155.13	9.2	0+00		2+37.6 L-S							
1+00	164.0	155.43	8.6			4" PVC 40 1+29.3 NG		93-20938-7		2546 N crestline ct		8-3-93	
	164.2	155.50	8.7	1+20.3		4" SDR 35 4" stub S		93-21644-7		2542 crestline ct		10-8-93	
0+00	161.4	155.30	6.1	0+00									
1+00	159.9	155.60	3.4			4" sch 40 1+80.0		95-2194-7		9906 charwell		3-14-95	
2+00	161.5	155.90	5.6			4" SDR 35 2+12		94-8934-7		9910 charwell		11-16-94	
3+00	161.5	156.21	5.3			4" sch 40 3+02.0		95-6706-7		9914 charwell		5-5-95	
						4" SDR 35 3+16.0		93-30554-7		9918 charwell		12-7-93	
4+00	161.6	156.50	5.1	4+00.0		4" SDR 35 4" stub SW		94-8731-7		9922 charwell		6-8-94	
Private Sanitary Sewer To Serve Willow Point Court Addition													
0+00	218.02	204.93	13.1	0+00		4" SDR 35 0+04.6		2608	2603	4843 willow pt	4925 willow pt	2-1-94	1-20-94
1+00	217.60	206.77	10.8			4" SDR 35 0+76.6		2590	2580	4851 willow pt	4925 willow pt	11-15-93	11-15-93
						4" SDR 35 1+81.0		2662	2663	4954 willow pt	4917 willow pt	5-12-94	5-12-94
2+00	219.00	208.61	10.4			4" PVC 40 2+37.0		2666		4867 willow pt		5-10-94	
						4" SDR 35 2+51.4			2629		4904 willow pt ct		3-16-94
3+00	220.30	210.45	9.9			4" SDR 35 2+11.0			2664		4901 willow pt ct		5-12-94
	221.65	210.90	10.8	3+33.04		4" SDR 35 3+10.0		2684		4915 willow pt		6-15-94	
Private Sanitary Sewer To Serve Builders Square Store No. 1320													
20+00	179.21	176.35	9.2	20+00		176.80 OUT 176.35 IN							
21+00	181.70	170.73	11.0										
22+00	181.70	171.12	10.1										
22+00	181.70	171.18	10.2	22+16		171.18 OUT 171.28 IN							
23+00	182.20	171.65	10.6										
24+00	181.60	172.09	9.5										
25+00	181.80	172.54	9.3										
25+00	181.59	172.60	9.0	60+00 - LINE 55-2 25+14.50		172.60 OUT 172.60 IN							
26+00	182.30	173.23	9.1										
	182.26	173.75	8.5	50+00 - LINE 55-1 26+71									
60+00	181.59	172.60	9.0	25+14.50 - LINE 55-3B 60+00		172.60 OUT 172.80 IN							
60+25	183.00	173.29	9.7										
50+00	182.26	173.75	8.5	26+71 - LINE 55-3A 50+00		173.75 OUT 174.00 IN							
50+55	183.00	174.40	8.6										
Private Sanitary Sewer To Serve Four H Addition													
0+00	141.70	135.91	5.8	0+00		135.91 OUT 136.09 IN							
1+00	142.60	136.40	6.2										
2+00	143.30	136.70	6.6										
3+00	144.00	137.01	7.0										
4+00	146.20	137.32	8.9										
	146.23	137.32	8.9	4+00.1		137.32 OUT 137.58 IN		93-1596-7	93-21835-7	437 N Tyler	8880 Central	8-26-91	11-29-93
	146.77	137.92	8.9	4+80.5		4" sch 40 4" stub SW		95-1247-7	94-14625-7	8100 W. Central		1-31-95	9-2-94

94-14635-7 - 9-12-94 - 8700 W Central - 4" Sch 40 PVC - (Sewer under parking 4" D.L.P.) - Repair Permit - Drive up window - Tied into grease line.  
 94-011285-024 - 8700 W Central - 11-9-94 - tied into Bldg Sewer for 727 S Tyler per B. Shepherd - 4" sch 40 PVC