



LATERAL 100, WESTLINK SEWER  
 Proj. No. 468-82174 (741132)  
 Built By Utility Contr.  
 Booked 10-14-93 from Plan



Scale 1" = 150'

94-14922-7 9/2/94 2324 N Maize Rd - Mies Const - Tap 24 1/2' w of MH  
 3-45 H 1-22 H 3 00 4" SDR35  
 Arc saddle - small - off septic plug  
 OK 9/15/94 & saving equity fee  
 Paid

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
WEST LINK	164.4	154.36	10.0	0+00 L3A 4+14.9	4" SDR35 4+92.9		73-27553-7		10110 Sterling ct		11-12-93	
5+00	163.9	154.52	9.4									
6+00	163.0	154.70	8.3		4" SDR35 5+65.1		94-18933-7		10174 W Sterling ct	2501 Crestline	11-16-94	3-22-94
7+00	163.5	154.82 OUT 154.92 IN	8.7	0+00 L-4 6+68.1								
7+00	163.4	154.98	8.4		4" SDR35 7+94.0		94-2896-7		2513 N Crestline			3-1-94
8+00	164.0	155.16	8.8									
9+00	165.0	155.34	9.7									
9+00	165.5	155.38 OUT 155.55 IN	10.1	0+00 L-3B 9+22.0		4" SDR35 9+74.0	96-8694-7		2585 Crestline			2-29-96
10+00	165.7	155.78	9.9		4" SDR35 10+36.0		94-2611-7		10015 Chartwell		2-18-94	
10+00					4" sch 40 PVC 10+80	4" SDR35 10+67	94-15116-7	94-15675-7	10009 Chartwell	2584 Crestline	9-20-94	6-7-93
11+00	166.5	156.09	10.4		4" SDR35 11+13.0 N/E		93-20941-7		2533 N Crestline			8-3-93
11+00	166.4	156.27	10.1	11+62.0	4" SDR35 11+64.0	4" PVC 40 11+80.0 N/E	93-31240-7	93-26318-7	10005 Chartwell	2537 N Crestline ST	12-20-93	10-6-93
12+00	166.0	156.39	9.6		4" SDR35 12+53.0 tap		93-27521-7		10001 W Chartwell ct		10-19-93	
13+00	165.5	156.69	8.8		4" SDR35 12+78.7		95-19478-7		4921 Chartwell	2541 Crestline		10-16-95
13+00	165.5	156.79	8.7	13+34.7	4" sch 40 PVC 4 stub NE	4" sch 40 PVC 13+77.1	94-17120-7	94-20122-7	94-11 Chartwell	2545 Crestline	10-19-94	12-23-94
0+00	164.4	154.53	9.9	0+00 L-3 +14.9	4" SDR35 4 stub NE	4" SDR35 8+21	94-17864-7	94-17864-7	2501 Crestline	10102 Sterling	5-19-94	5-24-94
0+00	164.7	154.85	9.9	0+80.2	4" SDR35 4 stub NE	4" SDR35 0+74.2	94-17906-7	94-17947-7	2501 Crestline	10102 Sterling	5-19-94	5-24-94
0+00	165.5	155.55	10.0	0+00 L-3 9+22.0								
1+00	163.1	155.87	7.2		4" SDR35 1+11.0		95-11587-7		16017 Chartwell			7-25-95
2+00	162.4	156.20	6.2									
2+00	161.4	156.48 OUT 156.58 IN	4.9	2+87.5								
3+00	161.5	156.62	4.9				93-88880-7		2626 N Maize Rd		9-23-98	
4+00	163.0	156.92	6.1		4" sch 40 3+64.4	4" sch 40 PVC 4+50.1	94-11255-7		10014 Chartwell			7-15-94
4+00	163.0	156.92	6.1		4" sch 40 PVC 4+50.1		94-15657-7		10010 Chartwell			9-28-94
5+00	162.6	157.22	5.4									
5+00	161.6	157.42	4.2	5+85.9	4" SDR35 4 stub SE		94-7547-7		10006 Chartwell			12-5-94
0+00	163.5	154.99	8.5	0+00 L-3 6+68.1			95-16626-7		10002 Chartwell			10-19-95
1+00	164.1	155.29	8.8		4" SDR35 0+90.6		94-9298-7		10118 Sterling ct			6-18-94
2+00	164.9	155.59	9.3		4" SDR35 2+29.1		94-9301-7		10202 Sterling ct			6-10-94
3+00	165.5	155.84	9.6									
3+00	165.8	155.93	9.9	0+00 L-4A 3+13.1								
4+00	165.0	156.19	8.8		4" SDR35 4+21.1		94-2903-7		10314 Sterling ct			3-1-94
5+00	163.9	156.49	7.4									
5+00	163.5	156.76 OUT 156.86 IN	6.7	5+90.0			94-11886-7		10318 W Sterling ct			5-7-94
6+00	163.0	156.89	6.1									
7+00	165.0	157.19	7.8		4" SDR35 7+38.6 N/E		93-26465-7		10322 W Sterling ct			10-8-93
7+00	164.7	157.46	7.2	7+87.6	4" stub SE		93-32467-7		10326 Sterling ct			12-20-93
0+00	165.8	156.03	9.8	0+00 L-4 3+13.1								
1+00	166.1	156.33	9.8		4" SDR35 0+85.0		94-6291-7		10206 W Sterling ct			4-29-94
1+00	166.1	156.33	9.8		4" SDR35 1+02.0		93-20467-7		10310 Sterling ct			12-7-93
2+00	165.4	156.63	8.8		4" SDR35 1+83.6		94-4737-7		10210 Sterling ct			3-29-94
2+00	165.1	156.75	8.4	2+38.6	4" stub SW	4" SDR35 4 stub SE	94-14387-7	94-47387-7	10306 Sterling ct	10314 Sterling ct	9-2-94	3-29-94
0+00	161.5	154.31	7.2	0+00 L-1 0+00			94-10027-7	94-47387-7	10302 Sterling ct	10314 Sterling ct	1-18-94	3-29-94
0+00	163.5	154.50	9.0	0+00 L-3A 0+61.3	4" SDR35 0+52.3	4" SDR35 0+43.3	94-11642-7	94-3561-7	2518 Crestline	2530 Crestline	7-20-94	3-9-94
1+00	165.0	154.62	10.4									
2+00	163.9	154.92	9.0		4" SDR35 2+42.6		94-12854-7		2550 Crestline			8-5-94
2+00	164.3	155.03 OUT 155.13 IN	9.3	0+00 L-5B 2+37.6	4" sch 40 2+77.6		95-5803-7		2554 Crestline			4-19-95
3+00	164.6	155.32	9.3		4" SDR35 3+45.0		94-9302-7		2558 Crestline			6-10-94
4+00	165.0	155.62	9.4		4" SDR35 4+85.6		96-7531-7		2562 Crestline			5-17-96
4+00	165.30	155.72 OUT 155.82 IN	9.6	4+33.3	4" sch 40 4+39.3		95-6685-7		2566 Crestline			5-5-95
5+00	165.1	156.02	9.1		4" SDR35 5+17.3		95-8319-7		2570 Crestline			6-6-95
6+00	164.9	156.32	8.6		4" SDR35 5+92.9		96-3667-7		2574 N Crestline ct			3-14-96
6+00	164.5	156.42	8.1	6+32.9	4" sch 40 6+27.9 tap	4" stub NE	95-8096-7		2578 Crestline			6-6-95

LAT 100,  
CONT.  
L-3 CONT.

LINE 3A  
LINE 3B

LINE 4

LINE 4A

LINE 5

\* Continued on Page N-75

Form #192-020 (July, 1981)  
 \* 2626 N Maize Rd - Brand Abhd adv. on 8/3/01 that a force line taps directly  
 East of MH 2187.5 and runs in New direction to pump box in yard. The 4" line  
 goes to house. Brand said Dan Leidy insp. No record of ENSP turned in. Marc  
 Brand said this was temp. meas. until City sewer came closer to prop. to  
 get gravity flow all the way

