



LATERAL 100, WESTLINK SEWER
 Proj. No. 468-82174 (741132)
 Built By Utility Contr.
 Booked 10-14-93 from Plan



Scale 1" = 150'

94-14922-7 9/2/94 2324 N Maize Rd - Mies Const - Tap 24 1/2' w of MH
 3-45 H 1-22 H 3 00 4" SOR 35
 Arc saddle - small - off septic plug
 OK 9/15/94 & saving & equity fee
 paid

CONSTRUCTION RECORD

SERVICE RECORD

LAT 100
LINE 1

LINE 2

LINE 2A

LINE 3

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+83.4	161.6	150.94	10.7	0-83.4								
0+00	158.3	151.10 151.20 OUT IN	7.2	0+00	10" stub SW							
1+00	158.0	151.39	6.6									
	158.3	151.51 151.61 OUT IN	6.8	1+67.3								
2+00	158.2	151.67	6.5									
3+00	160.5	151.85	8.7									
4+00	160.4	152.03	8.4									
	160.20	152.08	8.1	4+29.8								
5+00	159.0	152.21	6.8									
	162.50	152.38 152.48 OUT IN	10.1	5+94.6								
6+00	162.0	152.49	9.5									
7+00	158.8	152.67	6.1									
	158.9	152.70	6.2	0+00 L-2 7+16.4 L-1								
8+00	159.0	152.85	6.2									
9+00												
	159.5	153.04 153.20 OUT IN	6.5	9+03.6								
10+00	159.0	153.49	5.5									
	160.2	153.61 153.71 OUT IN	6.6	10+40.5								
11+00	159.0	153.89	5.1									
12+00												
	161.5	154.21 154.31 OUT IN	7.3	0+00 L-5 12+07.4 L-1								
13+00	159.7	154.59	5.1									
	159.5	154.72 154.82 OUT IN	4.8	13+41.3								
14+00	160.6	155.00	5.6									
	161.0	155.09	5.9	14+28.7								
0+00	158.30	152.80	5.5	0+00 L-2								
1+00	164.7	152.99	11.7									
	164.2	153.07 153.17 OUT IN	11.1	1+45.1								
2+00												
	163.9	153.29	10.6	2+11.2								
3+00	164.0	153.45	10.6									
	162.9	153.51 153.62 OUT IN	9.4	0+00 L-3 3+31.8 L-2								
4+00	163.5	153.95	9.6									
5+00	164.5	154.36	10.1									
6+00	165.1	154.76	10.3									
	165.6	154.94	10.7	0+00 L-2A 6+44.9								
7+00	165.0	155.16	9.8									
8+00	164.3	155.56	8.7									
9+00	163.0	155.96	7.0									
	162.8	156.05 156.15 OUT IN	6.8	9+21.8								
10+00	163.8	156.47	7.3									
11+00	164.6	156.87	7.7									
	164.5	156.97	7.5	11+25.5								
0+00	165.6	155.04	10.6	0+00 L-2 6+44.9 L-2 0+00								
1+00	165.6	155.44	10.2									
2+00	165.1	155.84	9.3									
	165.1	155.92	9.2	2+19.2								
0+00	162.9	153.61	9.3	3+31.8 L-2 0+00								
1+00	163.5	153.79	9.7									
2+00	163.3	153.97	9.3									
	162.7	154.06	8.6	2+48.8								
3+00	162.0	154.15	7.9									
4+00	164.1	154.33	9.8									