

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
Lateral 117, War Industries Sewer												
Line 1 0+00	176.25	161.80 OUT 161.80 IN	14.5	0+00								
	179.12	162.00 OUT 162.04 IN	17.1	0+00-LINE 2 0+93.67								
1+00	179.12	162.06	17.1									
2+00	179.20	162.29	16.9		4" Riser - 2+00 SE 171.20		98-1897		2213 Cooper			2-2-97
3+00	179.20	162.53	16.7									
4+00	179.20	162.76	16.4									
	178.99	162.81	16.2	0+00-LINE 3 4+19.88	10" Stub SE							
Line 2 0+00	179.12	162.04 OUT 162.12 IN	17.1	0+93.62-LINE 1 0+00								
					0+45-4" Riser SE 171.60		94-2527		2209 Cooper			1-4-94
1+00	180.40	166.16	14.2		4" PVC 40 1+80.5		97-65087		2205 Cooper			4-17-97
2+00	181.60	168.20	13.4									
3+00	182.80	170.25 171.76 OUT 171.86 IN	12.6	3+74.07			97-156757		2251 Cooper			9-2-97
	185.91		14.2									
4+00	186.00	171.97	14.0									
5+00	186.50	172.40	14.1		5+10-4" Riser SE 178.50							
	187.53	172.82 OUT 172.83 IN	14.7	0+00-LINE 2A 5+98.64								
6+00	187.50	172.84	14.7		6+19-4" Riser SE 180.20 6+97-4" Riser SE 180.20		95-38177		9410 Parkmont 9411 Parkmont			2-27-01 3-17-95
7+00	188.10	173.27	14.8									
8+00	188.90	173.71	15.2		8+00-4" Riser SE 179.90 8+89-4" Riser SE 179.95		95-209457 95-139567		9418 Parkmont 9422 Parkmont			12-21-95 8-30-95
9+00	187.80	174.14	13.7									
	187.09	174.40	12.7	9+58.92								
10+00	187.20	174.58	12.6		4" sch 40 10+37.9		98-31907		9426 Parkmont			12-17-93
11+00	186.00	175.03	11.0		4" sch 35 11+06.7		96-36277		9430 Parkmont			3-14-96
12+00	184.90	175.47	9.4									
					4" PVC 40 12+66.9		94-62927		9434 Parkmont			4-26-94
13+00	184.10	175.91	8.2									
	183.09	176.24	6.9	0+00-LINE 4 13+73.97	4" sch 35 13+47.9		95-138757		9502 Peblebrook			8-30-95
14+00	184.10	176.37	7.7		4" sch 40 14+88.9		97-49267		9503 Peblebrook			3-18-97
15+00	184.40	176.86	7.5				93-31927		9510 Peblebrook			12-17-93
16+00	184.70	177.34	7.4		4" sch 40 16+23.9		93-31937		9514 Peblebrook			12-17-93
17+00	185.00	177.83	7.2				97-69907		9518 Peblebrook			5-2-97
	184.76	178.03	6.7	17+40.87	4" sch 40 17+40.87		97-93357		9522 Peblebrook			6-3-97
Line 2A 0+00	187.53	172.82 OUT 174.80 IN	14.7	5+98.64-LINE 2 0+00								
1+00	188.50	175.41	13.1		4" sch 40 1+08.0	4" sch 40 1+46.0	95-6287 98-12527	97-50777	2202 Cooper 2206 Cooper	9405 Parkmont	4-26-95	4-3-89
2+00	188.30	176.03	12.3		4" sch 40 2+08.3		98-15117	97-93367	2210 Cooper	9402 Parkmont	2-2-98	6-3-97
	187.86	176.62	11.2	2+96.87	4" stub SW		98-14947		2211 Cooper		7-27-98	
Line 3 0+00	178.99	162.81 OUT 171.00 IN	16.2	4+19.88 0+00								
			7.3									
1+00	183.60	173.67	9.9		4" sch 40 1+15.4		97-65077		2205 Cooper			4-26-95
	186.30	174.88 OUT 174.98 IN	11.4	1+45.36					2206 Cooper			
2+00	186.20	175.76	10.4									
	187.86	176.79 OUT 178.67 IN	11.1	2+65.01								
3+00	188.00	179.21	8.8		4" sch 35 3+21.0		94-3457	98-24387	9305 Parkmont	9302 Peblebrook	1-13-94	12-10-91
4+00	189.50	180.76	8.7				98-95957	99-24417	9307 Parkmont	9306 Peblebrook	5-5-98	2-15-97
							78-21927		9310 Peblebrook			11-13-98
5+00	191.10	182.30	8.8				199-0394		9311 Peblebrook			8-4-99
	191.90	182.66 OUT 182.69 IN	9.2	5+23.29	4" sch 40 PVC 5+90.2		94-96987	99-82647	9315 Parkmont	9406 Peblebrook	6-10-94	5-3-99
6+00	192.50	183.15	9.4				97-35707		9407 Peblebrook			3-1-99
	193.71	183.40 OUT 183.44 IN	10.3	6+42.64								
7+00	192.70	183.73	9.0									
							97-2027	98-19447	9319 Parkmont	9414 Peblebrook	2-14-97	10-13-98
8+00	192.20	184.23	8.0				98-24887		9411 Peblebrook			12-10-88
	192.43	184.39	8.0	8+30.83	4" sch 35 4" Stub NW		94-14287		9405 Parkmont		1-25-94	

* Continued on Page N-86

Form #192-020 (July, 1981)