



SCALE: 1" = 100'

LATERAL 17, MAIN 1,  
COWSKIN INTERCEPTOR SEWER  
PROJECT NO. 468-82255 (741314)  
BUILT BY UTILITY CONTRACTORS  
BOOKED 11-16-94  
PER AS BUILT PLAN

Follow up to  
Health Dept  
6-20-95

(Lots marked with ✓ as  
city sewer. Those  
marked septic did  
NOT connect

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
LAT 17, MAIN1, CSI												
L-1 0+00 L-1	128.50	111.53	17.0	EXIST. MH								
0+39	126.80	112.09	14.7									
1+00												
	133.10	114.05 OUT	19.1	1+80.5 =								
	133.10	120.17 IN	12.9	0+00 L-2								
2+00	132.70	120.23	12.5									
3+00	130.50	120.53	10.0									
	129.90	120.65 OUT	9.2	3+31.9								
	129.90	120.75 IN	9.1									
4+00	132.10	121.98	10.1		4" P.V.C. 40 3+68.9			94-6556-7	1226 S. Fieldcrest	10801 Hidden Valley	8-18-94	5-2-96
	136.30	124.40	11.9	4+91.9	4" P.V.C. 40 4+37.9 TAP			94-13234-7				
5+00					4" S.D.R. 35 5+55.9	4" S.C.H. 40 P.V.C. 5+65.7 TAP		94-2796-7	1240 S. Fieldcrest	1241 S. Lark Lane	3-1-95	7-15-94
6+00	138.80	126.88	11.9									
7+00	142.10	129.48	12.6		4" P.V.C. 40 7+51.3 TAP	4" P.V.C. 40 7+43.3 N/C		94-13404-7	1256 S. Fieldcrest	1257 S. Lark	8-18-94	8-26-94
	144.00	132.09	11.9	7+87.3								
8+00												
9+00	143.40	132.39	11.0		4" P.V.C. 40 9+51.6	4" S.C.H. 40 P.V.C. 9+16.3 N/C		94-13519-7		1301 S. Lark Ln		8-16-94
	143.70	132.62	11.1	9+75.6				94-1342-7	1300 S. Fieldcrest		8-18-94	8-18-94
10+00	143.50	132.68	10.8		4" S.C.H. 40 P.V.C. 10+51.6 TAP	4" S.C.H. 40 10+43.2 TAP		94-13344-7	1314 S. Fieldcrest	1313 S. Lark	8-18-94	4-7-95
11+00	143.50	132.98	10.5									
	143.70	133.06	10.6	11+13.2								
	142.30	133.29	9.0	11+94								
12+00	143.00	133.31	9.7		4" S.C.H. 40 P.V.C. 12+77.6 TAP	4" S.C.H. 40 P.V.C. 12+67.0 TAP		94-13544-7	1350 S. Fieldcrest	10801 Lyndale	8-18-94	8-18-94
13+00	143.00	133.59	9.4									
14+00	142.90	133.89	9.0		4" S.D.R. 35 14+86.8	4" S.C.H. 40 P.V.C. 14+96.0 TAP		94-13167-7	1400 S. Fieldcrest	1401 S. Lark Lane	8-18-94	8-18-94
15+00	143.00	134.19	8.8									
	143.80	134.45 OUT	9.4	15+72.8								
	143.80	136.45 IN	7.4	0+00 L3, 0+00 L-4								
16+00	143.60	136.52	7.1		4" S.D.R. 35 16+46.8 TAP	4" S.C.H. 40 P.V.C. 16+89.2 N/C		94-13862-7	1420 S. Fieldcrest		8-27-94	8-22-94
17+00	143.40	137.10	6.3		4" S.D.R. 35 TAP	4" S.C.H. 40 P.V.C.		94-13993-7	1440 S. Fieldcrest	1441 S. Lark	8-31-94	8-26-94
L-2 0+00 L-2	133.10	114.05 OUT	19.1	0+00	4" SW, 137.92	4" SE, 137.92 N/C		94-13674-7				
	133.10	124.43 IN	8.7	0+00								
	134.80	124.60	10.2	0+56.9				94-4187-7	10921 Hidden Lake		3-13-95	
1+00	135.00	124.73	10.3									
	133.80	125.00 OUT	8.8	1+91.0	4" S.C.H. 40 1+73.0 TAP			94-4187-7	10921 Hidden Lake		3-13-95	
	133.80	125.20 IN	8.6									
2+00	134.00	125.36	8.6									
					4" S.D.R. 35 2+70.9 TAP	4" S.C.H. 40 P.V.C. 2+90.0 TAP		94-13907-7	10801 Hidden Lakes Road	1251 S. Fieldcrest	8-18-94	8-24-94
3+00	135.60	126.95	8.7									
					4" S.C.H. 40 P.V.C. 3+69.1 TAP			94-13194-7	10921 W Beaumont		8-18-94	
4+00	137.60	128.54	9.1									
	139.50	130.09	9.4	4+95.7								
6+00	140.30	131.72	8.6		4" S.D.R. 35 5+44.7 TAP	4" S.C.H. 40 P.V.C. 5+14.3 TAP		94-13472-7	1250 Emelia	1251 S. Fieldcrest	8-23-94	8-18-94
7+00	140.50	133.31	7.2			4" S.C.H. 40 P.V.C. 7+90.3 TAP		94-13405-7		1301 S. Fieldcrest		8-18-94
	141.40	134.98	6.4	7+98.3	4" S.C.H. 40 P.V.C. 7+53.3 TAP	4" S.D.R. 35		94-13605-7	1300 Emelia		8-25-94	
L-3 0+00 L-3	143.80	134.45	9.4	0+00	4" SW, 135.31	4" SE, 135.31 N/C		94-4408-7	10920 Lyndale	1315 Fieldcrest	9-8-94	8-20-95
1+00	142.90	134.75	8.1									
2+00	143.00	135.05	7.9									
					4" S.C.H. 40 2+82.8 TAP			94-16657-7	1400 S. Lark		10-14-94	
3+00	143.70	135.35	8.3									
	143.40	135.60	7.8	3+85.8 = 0+00 L-3A								
4+00	143.10	135.64	7.5			4" P.V.C. 40 4+30.8 TAP		94-13927-7		1401 S. Stoney Point		8-18-94
5+00	142.30	135.94	6.4									
						4" P.V.C. 40 5+62.3 TAP		94-14389-7		1351 S. Stoney Point		9-6-94
6+00	141.90	136.24	5.7									
	142.40	136.40	6.0	6+52.3	4" P.V.C. 40 N/C 4" NW, 136.73	4" P.V.C. 40 4" NE, 136.73 TAP		94-13913-7	1330 S. Lark Lane	1335 S. Stoney Point	8-18-94	8-18-94

1315 S. Fieldcrest - O.Z. Repl all but upper 40' when removing from septic system with 4" SDR35

1350 S Lark - sur 2000-01022-Reddi Ind. - install c/b (2) pvc, (1) twin c/b, shallow 4" in 40 pvc

CONSTRUCTION RECORD						SERVICE RECORD								
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS			
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East		
L-3A	0+00	143.40	135.60	OUT	7.8	0+00								
		143.40	137.26	IN	6.1		4" P.V.C. 40 0+54.5 N/C	4" sch 40 0+81.8	94-13909-7	99-00195	1410 S. Lark Lane	1419 B.M. S.M.A.G.	8-18-94	7-16-99
	1+00	143.50	137.56		5.9									
	2+00	143.50	137.86		5.6		4" sch 40 2+10.5	4" P.V.C. 40 2+12.5 N/C	94-16285-7	94-15217-7	1426 S. Lark Lane	1431 S. STONEY POINT	10-10-94	9-8-94
		144.10	138.04		6.1	2+61.5	4" SW, 138.37	4" SE, 138.37	94-2012-7	95-12624-7	LARK	1441 STONEY POINT	12-19-94	8-15-95
L-4	0+00 L-4	143.80	134.45	OUT	9.4	0+00								
		143.80	134.96	IN	8.8									
	1+00	143.50	135.26		8.2									
	2+00	142.90	135.56		7.3									
	3+00	143.20	135.86		7.3									
		143.50	135.93	OUT	7.6	3+20.3 = 0+00 L-4A								
		143.50	137.93	IN	5.6			4" S.O.R. 35 3+87.8 Tap	94-14829-7		1421 S. Fieldcrest		9-15-94	
	4+00	143.50	138.16		5.3		4" sch 40 4+39.3 Tap		94-13927		1420 Emelia		8-30-94	
	5+00	143.90	138.46		5.4		4" P.V.C. 40 4" M.H. Stub	4" P.V.C. 40 4" M.H. Stub	94-13898-7	94-14390-7	1440 S. Emelia	1441 S. Fieldcrest	8-28-94	9-6-94
		144.70	138.52		6.2	5+18.3	4" SW, 138.85	4" SE, 138.86						
L-4A	0+00	143.50	135.93		7.6	0+00	4" S.O.R. 35 0+66.5 Tap		94-14487-7		1400 Emelia		9-8-94	
	1+00	143.20	138.33		4.9			4" S.O.R. 35 1+20.0 Tap	94-15207-7		1401 S. Fieldcrest		9-2-94	
		142.90	138.53		4.4	2+03.0	4" P.V.C. 40 Tap 4" M.H. Stub	4" P.V.C. 40 Tap 4" M.H. Stub	94-13938-7	94-13929-7	1350 S. Emelia	1351 S. Fieldcrest	8-25-94	8-25-94
L-5	0+00 L-5	133.50	125.51	IN	8.0	0+00 MH EXIST								
	1+00	132.00	125.81		6.2				2055 02209		1560 Mairz		8-19-94	
	2+00	132.50	126.11		6.4									
		133.71	126.18	OUT	7.5	2+29.4								
		133.71	126.28	IN	7.4									
	3+00	137.30	126.51		10.8									
		134.93	126.63	OUT	8.3	3+41.3								
		134.93	126.73	IN	8.2									
	4+00	135.00	126.91		8.1									
		135.80	127.03		8.8	4+41.3 = 0+00 L-6								
	5+00	136.90	127.21		9.7									
							4" S.O.R. 35 5+83.9 N/C		94-11291-7		10409 Ringer		7-14-94	
	6+00	136.70	127.51		9.2									
							4" S.O.R. 35 7+39.6		95-0937-7		10501 Ringer		5-2-95	
	8+00	138.90	128.11		10.8									
		139.34	128.13		11.2	8+08.1	4" P.V.C. 40 4" N, 129.99 N/C		94-18531-7		10505 W. Ringer		11-7-94	
	9+00	139.60	128.41		11.2				94-10663-7		10509 Ringer		7-7-94	
							4" S.O.R. 35 9+57.4 4" RS. N.							
	10+00	140.40	128.71		11.7				94-10038-7		10601 W. Ringer		6-24-94	
							4" S.O.R. 35 Tap 10+63.7 4" RS. N.							
	11+00	140.80	129.01		11.8				94-10141-7		10605 W. Ringer		6-27-94	
		142.00	129.23		12.8	11+74.9	4" N, 131.23							
	12+00	142.00	129.31		12.7				95-12311-7		10609 Ringer		8-9-95	
							4" sch 40 12+81.6 4" RS. N.							
	13+00	143.10	129.61		13.5									
	14+00	144.20	129.91		14.3									
							4" sch 40 14+22.3 4" RS. N.		95-1172-7		10701 W. Ringer		7-25-95	
	15+00	144.40	130.21		14.2				95-13562-7		10705 Ringer		8-25-95	
		144.98	130.34		14.6	15+41.7								
	16+00	144.60	130.51		14.1			4" P.V.C. 40 15+78.2 4" RS	94-19768-7		10810 W. Kellors		12-8-94	
	17+00	144.90	130.81		14.1									
							4" S.O.R. 35 17+13.8 4" RS. N.		94-14564-7		1501 LARK		9-8-94	
	18+00	145.50	131.11		14.4									
							4" S.O.R. 35 18+39.8 4" RS. N.		94-17487-7		10823 Ringer		10-26-94	
	19+00	145.60	131.41		14.2									
		146.18	131.44		14.7	19+08.5	4" S.O.R. 35 19+80.5 N/C		94-12991-7		10901 W. Ringer		8-5-94	
	20+00	145.50	131.71		13.8									
							19+80.0 4" RS. N. 20+72.0 4" RS. N.		94-20670-7		10915 Ringer		12-6-94	
	21+00	144.50	132.01		12.5		4" S.O.R. 35 21+48.4		94-17740-7		10929 Ringer		10-26-94	

1426 S LARK → D.L. did not replace upper 40' of ORIG. Line to Septic