

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East
LATERAL 113, WESTLNK SEWER												
LINE 1 0+00 L-1	163.20	151.07	12.1	0+00 EXIST								
1+00	162.40	151.37	11.0									
2+00	162.30	151.67	10.6									
	163.10	151.93 out	11.2	2+87.36=0+00 L-2								
	163.10	152.03 in	11.1									
3+00	162.70	152.07	10.6		4" SDR35 3+28.4 4" SCH40 3+92.4		96-12467-7 96-6122-7		2657 Keith 2659 Keith Ct		7-31-96 4-19-96	
4+00	163.00	152.37	10.6									
5+00	162.90	152.67	10.2		sch 40 PVC 4+87.72		96-6503-7		2661 N Keith Ct		5-2-96	
6+00	162.90	152.97	9.9		4" SDR35 5+70.7		96-8445-7		2663 Keith Ct		6-4-96	
	163.10	153.04	10.1	6+24.72								
7+00	163.00	153.27	9.7		7+62.7 4" sch 40		97-3972-7 96-1942-7		2667 Keith Ct 2710 Keith Ct		2-17-99 11-18-96	
8+00	162.30	153.57	8.7		4" SDR35 8+25.0		96-1852-7		2705 Keith Ct		11-1-95	
9+00	161.60	153.87	7.7									
	162.00	154.03 out	8.0	9+54.38		8" N 154.03						
	162.00	156.03 in	6.0									
10+00	162.30	156.21	6.1		4" SDR35 10+36.4 4" SCH40 11+15.38		96-8350-7 99-1124-7		2709 Keith Ct 2737 Keith Ct		5-17-96 11-78-99	
11+00	163.10	156.61	6.5									
12+00	163.90	157.01	6.9		4" SDR35 11+56.85 4" sch 40		98-1705-7 96-3103-7 97-8074-7		2733 Keith 2713 Keith Ct 2717 Keith 2721 Keith Ct		9-9-98 3-12-96 7-9-99 5-21-97	
13+00	164.70	157.41	7.3				99-4826-7 96-3112-7		2739 Keith 2725 Keith Ct		3-15-99 3-6-96	
	165.00	157.55	7.4	13+34.85								
LINE 2 0+00 L-2	163.10	152.13	11.0	0+00=2+87.36 L-1								
1+00	164.40	152.43	12.0				96-121067-7		2667 Keith Ct		7-31-96	
	165.70	152.63 out	13.1	1+66.29	4" sch 40 1+85.3		96-1266-7		2655 Keith Ct		8-1-96	
	165.70	152.73 in	13.0									
2+00	165.50	152.83	12.7									
	165.70	153.03 out	12.7	2+65.04								
	165.70	153.13 in	12.6									
3+00	165.50	153.23	12.3		4" sch 40 3+31.0		96-12245-7		2653 Keith		7-29-96	
	165.70	153.45 out	12.3	3+72.76								
	165.70	153.55 in	12.1									
4+00	165.50	153.63	11.9		4" sch 40 4+81.8		96-12244-7		2651 Keith Ct		7-29-96	
5+00	165.50	153.93	11.6		4" sch 40 5+53.3		95-13062-7 97-7508-7		2649 Keith Ct 2647 Keith Ct		8-11-95 5-12-97	
	165.70	154.18 out	11.5	5+83.35	4" NW 154.51							
	165.70	154.28 in	11.4									
6+00	165.50	154.33	11.2		PVC sch 40 6+38.35 4" SDR35 6+87.35 4" SDR35 7+47.0		96-1795-7 96-3304-7 96-74167-7		2645 Keith Ct 2643 Keith Ct 2641 Keith		3-5-96 8-8-96 8-28-96	
8+00	165.90	154.93	11.0									
	166.30	155.06	11.2	8+45.0	4" SDR35 8+59.0		97-3328-7 96-7497-7		2639 Keith 2637 Keith Ct		2-26-97 5-17-96	
9+00	167.20	155.23	12.0									
10+00	167.80	155.53	12.3									
11+00	168.00	155.83	12.2				99-4882-7		2642 Keith		3-18-97	
	168.30	155.85	12.4	11+07.13=0+00 L-3	4" SDR35 11+56.7		99-9516-7 96-7496-7		2635 Meadow Knoll 2629 Keith Ct		5-17-99 5-17-96	
12+00	167.60	156.13	11.5		4" SDR35 12+73.4		96-71828-7		2608 Keith Ct		7-23-96	
13+00	167.30	156.43	10.9									
	167.30	156.65 out	10.7	13+74.36=0+00 L-4								
	167.30	158.26 in	9.0									
14+00	167.10	158.36	8.7									
					4" PVC sch 40 14+53.11		95-19265-7		2604 Keith Ct		11-16-95	
15+00	167.60	158.76	8.8		4" SDR35 15+42.3		96-6286-7		2606 Keith Ct		5-2-96	1-16-96
					4" SDR35 15+68.4		96-6432-7 96-9887-7		2610 Keith Ct 2606 Keith Ct		9-20-95	9-20-95
16+00	168.20	159.16	9.0		4" sch 40 16+55.5 4" sch 40 PVC MH 70.0		96-9887-7 96-937-7		2600 Keith Ct 2600 Keith Ct		1-25-96 1-25-96	1-25-96
	168.90	159.52 out	9.4	16+89.57								
	168.90	159.62 in	9.3									