



LATERAL 378, SOUTHWEST INTERCEPTOR SEWER  
 PROJECT NO. 468-82747 (743161)  
 BUILT BY DONDLINGER AND SONS CONSTRUCTION CO.  
 BOOKED 12/9/97 PER AS BUILT PLAN

CONSTRUCTION RECORD						SERVICE RECORD							
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS		
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East	
LATERAL 378, SOUTHWEST INTERCEPTOR SEWER													
L-1	0+00 L-1	145.00	130.28 out	14.7	0+00								
		145.00	130.53 in	14.5		0+33 4" S 11V5H	98-11585-7		1633 LARK ct			6-30-98	
	1+00	145.50	131.94	13.6		1+37 4" S 10V5H	98-10130-7		1631 LARK ct			6-9-98	
	2+00	145.20	133.35	11.8					1627 LARK ct			4-30-98	
	3+00	145.40	134.76	10.6				98-10940-7	1623 LARK			6-17-98	
		145.80	135.90 out	9.9	3+81.8				1611 LARK			7-8-98	
		145.80	136.00 in	9.8				98-13045-7					
	4+00	145.50	136.11	9.4				98-17018-7	1609 LARK			9-2-98	
	5+00	146.60	136.73	9.9					1603 LARK ct			6-9-98	
		147.00	137.30	9.7	5+92.8	4" STUB SE 137.63	98-10148-7						
L-2	0+00 L-2	147.00	129.79 out	17.2	0+00								
		147.00	129.89 in	17.1		0+43 4" N 13V10H	98-13045-7	98-17057-7	1641 LARK ct	1134 LARK ct	7-8-98	9-2-98	
	1+00	146.20	130.82	15.4		1+88 4" N 10V7H	98-10497-7	98-94057-7	1645 LARK ct	1733 LARK ct	6-9-98	6-9-98	
	2+00	144.80	131.75	13.1		2+63 4" N 9V6H	98-10497-7	98-72317-7	1649 LARK ct	1729 LARK ct	6-9-98	4-30-98	
	3+00	144.00	132.68	11.3		3+03 4" S 8V15H	98-72357-7		1725 LARK ct			4-30-98	
		144.40	132.76 out	11.6	3+08.4				1653 LARK ct			11-9-98	
		144.40	132.86 in	11.5		3+29 4" N 8V5H	98-21458-7		1659 LARK ct				
	4+00	142.80	133.23	9.6		3+99 4" N 8V5H	98-132607-7	98-109417-7	1659 LARK ct	1721 LARK ct	7-21-98	6-7-98	
	5+00	142.20	133.63	8.6				98-132617-7	98-72347-7	1661 LARK	1717 LARK ct	7-21-98	4-30-98
								98-132447-7	98-131817-7	1662 LARK	1712 LARK ct	7-8-98	7-8-98
	6+00	143.90	134.02	9.9				98-115867-7	98-114537-7	1664 LARK ct	1705 LARK ct	6-30-98	6-23-98
		145.00	134.20	10.8	6+43.4	4" STUB NE 134.53	98-131917-7	98-72257-7	1665 LARK ct	1705 LARK ct	7-8-98	4-30-98	
PRIVATE SANITARY SEWER FOR WILLOWOOD ESTATES ADDITION (CONT. FROM N-285)													
	3+00					3+29 4" N							
						3+84 4" N							
	4+00	86.70	77.89	8.8		4+39 4" N							
						4+94 4" N							
	5+00	86.40	78.17	8.2		5+49 4" N							
						5+89 4" S							
	6+00	86.10	78.46	7.6		6+04 4" N							
		86.40	78.54	7.9	6+28.6	6+44 4" S							
	7+00	85.80	78.76	7.0		6+59 4" N							
						7+14 4" N							
	8+00	85.40	79.07	6.3		7+69 4" N							
						8+04 4" S							
		85.34	79.34 out	6.0	8+87.9								
		85.34	79.44 in	5.9									
	9+00	85.10	79.51	5.6									
		85.71	79.96 out	5.8	9+81.7								
		85.71	80.06 in	5.7									
	10+00	85.10	80.10	5.0		10+15 4" N							
						10+69 4" N							
	11+00	84.80	80.34	4.5		11+21 4" N							
						11+73 4" N							
	12+00	84.90	80.58	4.3		12+25 4" N							
		85.29	80.69	4.6	12+47.7	4" STUB NE 81.00							
	0+00 L-6	85.70	76.97	8.7	0+00 = 7+49.4								
	1+00	86.00	77.41	8.6		1+69 4" N							
						1+49 4" S							
	2+00	87.50	77.85	9.6		2+19 4" N							
						2+04 4" S							
						2+74 4" N							
	3+00	88.00	78.30	9.7		3+29 4" N							
						3+14 4" S							
						3+84 4" N							
		88.18	78.71	9.5	3+93.8								
	4+00					4+39 4" N							
						4+24 4" S							
						4+94 4" N							
						4+79 4" S							
	5+00	87.20	79.13	8.1		5+49 4" N							
						5+36 4" S							
						5+89 4" S							
	6+00	86.70	79.52	7.2		6+04 4" N							
						6+44 4" S							
						6+59 4" N							
	7+00	86.30	79.91	6.4		7+14 4" N							
						6+99 4" S							
						7+69 4" N							
						7+54 4" S							
		86.55	80.28	6.3	7+93.8	4" STUB NE 80.61							
						4" STUB SE 80.61							