



CONSTRUCTION RECORD						SERVICE RECORD							
STATION	ELEVATION		DEPTH	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS		
	GROUND	GRADE			North West	South East	North West	South East	North West	South East	North West	South East	
SANITARY SEWER TO SERVE LOT 1, RIDGEPORT NORTH ADDITION (931PPS)													
0+00	142.80	129.14 out	13.7	0+00 EXIST									
	142.80	129.19 in	13.6										
1+00	142.60	129.39	13.2										
2+00	143.20	129.58	13.6										
	143.39	129.65	13.7	2+35.0									
3+00	143.50	129.89	13.6										
4+00	143.40	130.26	13.1					2001-01858	3636 N Ridge #400	See Below	7-27-01		
	144.17	130.42	13.8	4+41.6	10" STUB E 130.5	4" STUB SE 131.10		2000-00699	3636 N Ridge #400		3-16-00		
					NOTE: 1/8" Fall from MH to Riser (OK Per. Dan Leidy)			NOTE #2	100' to	twin CO			
PRIVATE SANITARY SEWER TO SERVE COLLEGE GREEN ADDITION (928PPS)													
0+00	112.67	103.59 out	9.1	0+00									
	112.67	103.57 in	9.1										
	112.00	103.85 out	8.2	0+35.3									
	112.00	103.95 in	8.1										
1+00	113.20	104.65	8.5										
	112.20	105.58 out	6.6	1+84.9 EXIST		6" STUB SE 105.93							
	112.20	106.31 in	5.9										
2+00	113.20	107.17	6.0										
	113.70	107.84 out	5.9	2+11.7									
	113.70	107.94 in	5.8										
	114.14	108.46 out	5.7	2+26.8									
	114.14	108.48 in	5.7										
	113.75	109.05	4.7	2+89.0	4" STUB N 109.45	6" STUB E 109.13							
					4" STUB NW 109.14			2000-00487	3100 W McCormick	Dining Facility for Habes Str	2-23-00		
LATERAL 440, SOUTHWEST INTERCEPTOR SEWER													
0+00	141.00	123.80 out	17.2	0+00 EXIST									
	141.00	124.07 in	16.9										
	141.50	127.42 out	14.1	0+87.0	4" S 10V10H	8" STUB E 127.52		2000-00801	6303 W 29th St N		4-11-00		
	141.50	127.52 in	14.0			4" stub S							
1+00	141.20	128.01	13.2										
	140.40	131.50	8.9	1+97.3 CLEANOUT RISER				2000-0295	6461 W 29th St N	Septic Tank fill & flush	8/1/00	5-26-00	
						4" stub w/ye tied to riser co with wye - Horiz. run has co on end							
2001-01858-7/27/01-3636 N Ridge #400 David Lefler - NOTE from Inspector Young - NO STUB WENT INTO MH - HE TOLD THEM TO SEAL AROUND PIPE - 6" PVC - 1H45, 2H22													
LATERAL 2, MAIN 18, SOUTHWEST INTERCEPTOR SEWER (CONT. FROM P-118)													
0+00 L-6	163.20	149.94	13.3	0+00 = 12+01.4		4" stub saddle		2002-02307	2001-01490	13103 Harvest	13025 Harvest Ln	91802	6-14-01
1+00	161.90	152.03	9.9					2001-02428	2001-01645	13107 Harvest	13021 Harvest Ln	10-01-01	7-6-01
	161.40	153.70	7.7	1+80.0	4" STUB SW 154.0	4" STUB SE 19'		2000-02328	2000-00916	13111 Harvest	13011 Harvest	10-24-00	3-27-00
0+00 L-7	164.10	150.84	13.3	0+00 = 14+01.4 L-1									
1+00	164.00	152.90	11.1					2002-00097		13118 Harvest Ln		1-10-03	
	164.70	154.50	10.2	1+77.7				2000-02628		13114 Harvest Ln		11-30-00	
0+00 L-8	164.10	150.84	13.3	0+00 = 14+01.4 L-1									
						0+27 4" W 8V16H		2000-02496		13107 Harvest		9-25-03	
1+00	164.50	153.16	11.3					2001-02435		13123 Harvest		9-3-03	
2+00	164.00	155.49	8.5										
	165.40	156.20	9.2	2+30.6	4" STUB W 156.55	4" STUB SE 156.55		2000-01798	2001-01347	13119 Harvest	13115 W Harvest Ln	8-9-00	6-4-01