

# Pipe summary and condition details

## Pipe identification

<b>Pipe:</b> GCI7 CI6	<b>Direction of inspection:</b> CI6 --> GCI7
<b>Direction of flow:</b> GCI7 --> CI6	<b>Direction:</b> Against flow
<b>Road:</b> Woodlawn st	<b>Material:</b> Reinforced Concrete Pipe
<b>City:</b> Wichita	<b>Size:</b> 12
<b>Location details:</b> Line 2	<b>Surveyed Length:</b> 129.4
<b>Date:</b> 31/08/2021 11:42 AM	<b>Purpose:</b> Pre-Acceptance New Sewers
<b>Surveyed by:</b> Joel Corral	<b>Additional information:</b>
<b>Weather:</b> Dry	

## Observations

#	Distance	Description
1	0.0 feet	AMH - Manhole, CI6
2	0.0 feet	MWL - Miscellaneous Water Level, 0%
3	120.6 feet	CM - Crack Multiple, at joint, from 8 o'clock to 3 o'clock
4	129.4 feet	AMH - Manhole, GCI7