

5112A2R1EME001 Semi Annual ASR PM Ph2 River Intake UPS 070 UPS

Checklist

- 1 Check operating environment for clean, cool, dry conditions.
- 2 Inspect and clean the cabinet.
- 3 Check operation of fans (power modules).
- 4 Check and tighten all connections.
- 5 View and record the alarm and inverter logs.
- 6 Check the UPS System batteries.
- 7 Check the displayed UPS readings against actual measurements and recalibrate if necessary.
- 8 Perform a UPS System test.
- 9 Check and record the values of the parameters in the System Status.
- 10 Turn UPS back online and on battery.
- 11 Check the MOV surge suppression pack.
- 12 Create a new work order for any needed and or repairs made during the PM work order was completed