

## Checklist

- 1 Test Main LPU and power fail and alarm to SCADA
- 2 Test LPU3AB UPS and alarm to SCADA
- 3 Test Main LPU3C and power fail and alarm to SCADA
- 4 Test FCC 1-14 UPS and Reboot HMI
- 5 Test LPU1A/1B UPS AND POWER FAIL ALARM TO SCADA
- 6 Inspect MCC1 and change air filters if needed
- 7 Inspect and clean LPU1A/1B PLC Panel and change filters
- 8 Test LPU4A UPS AND POWER FAIL ALARM TO SCADA
- 9 Inspect and clean LPU4A PLC Panel and change filters
- 10 Test LPU2A/2B UPS AND POWER FAIL ALARM TO SCADA
- 11 Inspect and clean LPU2A/2B PLC Panel and change filters
- 12 Test LPU3A/3B and power fail UPS and alarm to SCADA
- 13 Inspect and clean LPU3A/3B PLC Panel and change filters
- 14 Test SCP Lime Panel 1 and test UPS
- 15 Test SCP Lime Panel 2 and test UPS
- 16 Test SCP Lime Panel 3 and test UPS
- 17 Inspect and clean SCP PLC Cabinets and Change Filters
- 18 Test LPU3D UPS
- 19 Inspect PLC Cabinet LPU3D and clean
- 20 Test LPU2D UPS and alarm to SCADA
- 21 Test LPU2C UPS
- 22 Test Slurry Dosing Control Panel UPS