

5303W034980003 Semi Annual Wellfield PM M3 Thru M54 Well Flowmeter

Checklist

- 1 Check calibration reading GPM 0 at 4 milliamps
- 2 Check calibration reading GPM 450 at 8 milliamps
- 3 Check calibration reading GPM 900 at 12 milliamps
- 4 Check calibration reading GPM 1350 at 16 milliamps
- 5 Check calibration reading GPM 1800 at 20 milliamps
- 6 Check/Clean flow tube (Minimum once a year)
- 7 Check all alarms (Int, Lo Temp, Phase Loss)
- 8 Check and exercise UPS system
- 9 Check and or replaces UPS batteries
- 10 Record the date of the inspection and readings
- 11 Make a new work order for any repairs made during the PM work order