

## 5426WTP1MME026 WO Template MWTP Quarterly PM Chlorinator Checks

### Checklist

- 1 Unit Must be in service to perform this maintenance
- 2 Notify Plant Operator that you will be conducting this operation
- 3 Pull out control handle to disengage feeder for manual feed mode
- 4 Adjust feeder to full scale, back to 0, and different points between.
- 5 At all settings, unit should respond and hold at the set level
- 6 Verify the feedback to control room agrees with all of the various settings
- 7 Push control handle back in to engage unit for automatic and remote control
- 8 Verify with the operator that unit now feeds at rate the system is calling for.
- 9 If the unit fails at any point during test, remove it from service and create WO for calibration
- 10 Upon satisfactory completion of Operational check, notify ops unit is back in Auto/Remote mode.
- 11 Verify all equipment is returned to normal operation