

5232CPS1MME001 Monthly PM Cheney Ozone Generator Switching and System Checks

Checklist

- 1 Ozone Control Panel, Switch On Line Generator
- 2 On Amiad Strainers, check grease on drive shaft and nut,
- 3 On Amiad Strainers, Check for normal operation, check for leaks around shaft.
- 4 On Destruct Units, Check general condition and proper operation, switch units
- 5 LOX Tanks, Perform general inspection of tanks, look for damage or leaks.
- 6 LOX and GOX piping and valves, Check system for general condition and leaks, wipe of excess dust
- 7 Lox Vaporizer: Inspect vaporizers for general condition, check for leaks