

CONSTRUCTION SEQUENCE PHASE 2 (CONTINUED)

SUB PHASE	CONSTRUCTION	TRAFFIC	REMARKS
C	<p>Remainder of North Frontage Road, CD Road, portions of the K-96 ramps, north 143rd Street and north 159th Street</p> <ol style="list-style-type: none"> 1. Construct the SB lanes of 159th Street north of Kellogg and release traffic onto them. 2. Temporarily widen 143rd Street north of Kellogg to the west and shift 2-way traffic onto it, plus turn lanes equivalent to existing conditions. 3. Construct the NB lanes of 143rd Street north of Kellogg, temporarily omitting curb & gutter at the connection with North Frontage Road. 4. Temporarily widen the newly constructed lanes of 143rd Street north of Kellogg at North Frontage Road to provide turn lanes, and release traffic onto them. 5. Construct the SB lanes of 143rd Street north of Kellogg and release traffic onto them. 6. Construct North Frontage Road from 143rd Street to 159th Street. 7. Temporarily widen: 1) the inside lane of NB K-96 north of Kellogg at Ramp Q; 2) outside the curve of K-96 Ramp P; and 3) inside the curve of K-96 Ramp R. 8. Complete the CRP at K-96 Ramp P Sta. 10644+50. 9. Construct K-96 Ramps Q & P. 10. Construct the CD Road from Sta. 646+50 to the bridge at Sta. 659+92.76, Spring Branch Tributary No. 4. 11. At Sta. 653+00, construct a temporary 1-lane WB ramp from existing WB Kellogg to the new CD Road, and divert traffic bound for NB K-96 to new Ramp Q. 12. Demolish the old K-96 ramps north of Kellogg. Construct the remainder of the CD Road from Sta. 631+00 to Sta. 646+50. 13. Construct North Frontage Road from the bridge at Sta. 659+92.76, Spring Branch Tributary No. 4, to 143rd Street. 	<p>Beginning traffic conditions: EB Kellogg traffic east of 159th Street continues on 2 new EB lanes. WB Kellogg traffic east of 159th Street continues on the temporarily paved median and the inside lane of existing WB Kellogg. 143rd Street traffic south of Kellogg continues 2-way on temporary pavement. 159th Street traffic north of Kellogg continues 2-way on newly constructed eastern lanes. 159th Street south of Kellogg is complete and open to traffic. All other traffic is on existing roadways.</p> <p>Upon completing Ramp Q and appurtenant items, divert WB traffic bound for NB K-96 onto it.</p> <p>Upon completing 143rd Street and 159th Street north of Kellogg, release traffic onto the new construction.</p>	
D	<p>Divert EB & WB Kellogg traffic to the new frontage roads</p> <ol style="list-style-type: none"> 1. Install all temporary paving, traffic signals, pavement markings and other traffic control devices necessary for diverting traffic to the new frontage roads. 2. At the Zelta intersection west of the project remove the temporary barriers (installed on a prior project), thus allowing access to North and South Frontage Roads. 3. At the EB off ramp east of Zelta remove barrier constructed with Proj. No. 472 8415. 4. At east end of project, construct a portion of the transition ramp from existing WB Kellogg to the newly constructed WB Kellogg lanes. 	<p>At east end of project, shift WB Kellogg traffic to the new lanes of WB Kellogg, thence to Ramp Y, thence to North Frontage Road, thence back to WB Kellogg at Sta. 605+00.</p> <p>At Sta. 605+00, divert most EB Kellogg traffic to the new South Frontage Road; EB Kellogg traffic bound for NB K-96 continues east to use Ramp P.</p> <p>At South Frontage Road Sta. 1665+00, EB traffic is shifted north, across existing EB Kellogg to existing WB Kellogg, thence back to South Frontage Road at Sta. 1704+00.</p> <p>East of 159th Street, EB traffic is shifted to Ramp Z, thence to the 2 new lanes of EB Kellogg, thence back to existing EB Kellogg beyond end of project.</p> <p>Divert SB K-96 traffic bound for EB Kellogg to Ramp R, thence to Ramp S, thence to South Frontage Road.</p>	

CITY OF WICHITA
EAST KELLOGG
CONSTRUCTION SEQUENCE
PHASE 2 (CONTINUED)