


EROSION CONTROL ITEMS TO BE COMPLETED WITH WATER LINE CONSTRUCTION		
STABILIZED CONSTR ENTRANCE	2	EA
LINEAR SEDIMENT BARRIER	5	EA
INLET SEDIMENT BARRIER	8	EA
OUTLET PROTECTION	5	EA
LANDLOCK 300	357	SY



- ① LINEAR SEDIMENT BARRIER
- ② INLET SEDIMENT BARRIER
- ③ OUTLET PROTECTION

INSTALL 139 SQ YDS OF CHANNEL LINER (CONTECH LANDLOK 300 OR APPROVED EQUAL)

NOTES:  
PONDS WILL ACT AS SEDIMENT TRAPS DURING CONSTRUCTION. PONDS MAY NEED TO BE CLEANED AFTER CONSTRUCTION IS COMPLETE.

BMP'S INDICATED ON THIS PLAN ARE A GUIDE. CONTRACTOR SHALL PROVIDE PROTECTION AS NECESSARY TO PREVENT OFF-SITE SILT TRANSPORT.

CURLEX WILL BE INSTALLED FROM CURB TO 8' BEHIND THE CURB AFTER PAVING INSTALLATION IS COMPLETE (SEE DETAILS SHEET 24).

Legacy 3rd Addition  
Erosion Control Plan  
WICHITA, KANSAS

**Ruggles & Bohm, P.A.**  
Engineering, Surveying, Land Planning

924 North Main  
Wichita, Kansas 67203  
www.rbkansas.com

(316) 264-8008  
(316) 264-4621 fax  
E-mail: info@rbkansas.com

DRAWING FILE {NPDES}	PROJECT NUMBER 472-84525	DESIGN KWL	DRAWN RLS
		REVIEW	DATE Feb. 13, 2007
		UTILITY	SHEET 22 of 43