

TEMPORARY ASPHALT
min. 5" comm. grade

PHASE	SY
1	664

Traffic Control
1 lane each way in all directions on existing milled surfaces. Traffic controlled around milling equipment by flag persons during work.

Note:
All Traffic Tapers & Advanced warning signs to conform with the latest addition of the MUTCD.

Phase 1
Mill all surfaces full length, all legs.
Construct Temp. widening North side of Macarthur & West side of Hoover North of Macarthur.

Existing traffic signal light may remain throughout project for traffic control.

No work milling during peak Hours
6:00 - 8:30 AM
2:30 - 5:30 PM
Phase 1 only.

