

Signed J. Woods

Contractor Dondlinger

Date 3-5-09

Project Main 7, CIS

Project Number 468-84025/468-84309/468-84310

- The adjustment rings were left off of following MH's to Allow the streets to continue to be motor-graded: Line 1 sta 15+69.36, sta 19+22.47, sta 21+04.40 Line 1A sta 2+22.54, sta 6+06.98 Line 1B sta 3+06.35, sta 5+49.31
- Barrel sections were swapped out (from 4ft to 5ft) on two MH's on Line 1 (sta 11+11.74 & sta 13+68.82) to match existing ground elevations.
  - Riser # 1 was moved 17ft to the South - New stationing is 21+96.27
  - Riser # 4 was moved 115.75 to the South - New stationing is 24+13
  - Riser # 6 was moved 15 ft. to the South - New stationing is 25+77.62
  - Cleanout # 3 on line 1A was moved 10 ft. to the North
  - All changes are Noted & Drawn on the As-Built