

GENERAL NOTES

THE SEQUENCE SHOWN IS INTENDED AS A GUIDE FOR MAJOR ITEMS ONLY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COORDINATION OF ALL MINOR ITEMS. VARIATIONS TO THE SEQUENCE SHOWN MAY BE USED AS APPROVED BY THE ENGINEER. REGARDLESS OF THE SEQUENCE USED, TRAFFIC HANDLING SHALL BE ESSENTIALLY IN ACCORDANCE WITH THAT SHOWN. PART OF THE WORK SHOWN FOR A SPECIFIC STAGE MAY BE ACCOMPLISHED IN OTHER STAGES. MAJOR WORK NOT CONSTRUCTED WITHIN THE INDICATED STAGE SHALL MEET WITH THE WRITTEN APPROVAL OF THE ENGINEER.

TEMPORARY STRIPING SHOWN ON NEW ROADWAYS BEING USED TO CARRY DIVERTED TRAFFIC DURING CONSTRUCTION SHALL BE APPLIED BEFORE PLACEMENT OF THE FINAL SURFACE COURSE. PRIOR TO THE FINAL OPENING, THE SURFACE COURSE SHALL BE PLACED COVERING THE TEMPORARY STRIPING.

ADDITIONAL SIGNS, BARRICADES AND ANY OTHER TRAFFIC CONTROL DEVICES NOT SHOWN ON THE PLANS WHICH MAY BE DEEMED NECESSARY BY THE ENGINEER FOR TRAFFIC CONTROL DURING CONSTRUCTION WILL NOT BE MEASURED OR PAID FOR SEPARATELY BUT SHALL BE SUBSIDIARY TO THE CONTRACT LUMP SUM PRICE BID FOR "TRAFFIC CONTROL".

THE CONTRACTOR SHALL PROVIDE ALL WEATHER ACCESS DRIVES TO ALL PROPERTIES ADJACENT TO THE PROJECT. ALL COSTS ASSOCIATED WITH PROVIDING ACCESS TO ADJACENT PROPERTIES DURING CONSTRUCTION SHALL BE INCLUDED IN THE CONTRACT LUMP SUM PRICE BID FOR "TRAFFIC CONTROL".

THE CONTRACTOR SHALL PROVIDE A MINIMUM OF 48 HOURS ADVANCE NOTICE TO THE CITY OF WICHITA AND KDOT WHEN TRAFFIC CONTROL IS TO BE IN PLACE FOR THE AREA SURROUNDING THE K-15 & 31st STREET INTERSECTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING TEMPORARY TRAFFIC CONTROL AND SIGNAL CONTROLLER SETTINGS WITH CITY/KDOT PERSONNEL.

| STAGE | MAJOR CONSTRUCTION ITEMS | HANDLING OF TRAFFIC | REMARKS |
|-------|---|---|---------|
| 1 | Southeast Boulevard Bridge Rehab, Approach Slabs and Guardrail Pavement Marking | Bridge and Road Closure. Detour traffic onto I-135 with a signed detour plan. | |
| | | | |

Plotted By: op Date: 7/22/2011 10:43:34 AM
 FILE: I:\2010\10313\10313-ConstSequence.dgn

| | | | | | | |
|---|---|---------|------------|--|---------------|------|
|  | No. | | Revision | | By | Date |
| | SOUTHEAST BLVD AT WICHITA FLOOD CONTROL CANAL | | | | | |
| | TRAFFIC HANDLING & CONSTRUCTION SEQUENCE | | | | | |
| | JAMES L. ARMOUR, P.E.—CITY ENGINEER CITY OF WICHITA PROJECT NO. 472-84923 Professional Engineering Consultants, P.A. 303 S. TOPEKA • WICHITA, KANSAS 67202 316-262-2691 • FAX 316-262-3003 | | | | | |
| Designed by | RJM | Job No. | 10313 | | Sht. 31 of 42 | |
| Drawn by | RJM | Date | June, 2011 | | | |