

LIBERTY CY Excavation (unadjusted)				LIBERTY CY Loose Fill (unadjusted)				LIBERTY CY Compacted Fill (unadjusted)			
Station	Area	Volume	Total	Station	Area	Volume	Total	Station	Area	Volume	Total
0+44	40.00	0.00	0.00	0+44	5.60	0.00	0.00	0+44	4.15	0.00	0.00
0+50	46.03	9.56	9.56	0+50	3.59	1.02	1.02	0+50	2.86	0.78	0.78
1+00	50.91	89.76	99.32	1+00	1.10	4.34	5.37	1+00	1.95	4.46	5.24
1+50	45.77	88.49	187.81	1+50	3.50	4.90	10.27	1+50	3.54	6.86	12.09
1+58.09	48.64	14.14	201.96	1+58.09	4.14	1.14	11.41	1+58.09	3.25	1.02	13.11

HARVEST LANE CY Existing (unadjusted)				HARVEST LANE CY Loose Fill (unadjusted)				HARVEST LANE CY Compacted Fill (unadjusted)			
Station	Area	Volume	Total	Station	Area	Volume	Total	Station	Area	Volume	Total
0+37.05	63.97	0.00	0.00	0+37.05	0.18	0.00	0.00	0+37.05	0.61	0.00	0.00
0+50	61.21	30.03	30.03	0+50	0.29	0.11	0.11	0+50	0.81	0.34	0.34
1+00	54.93	107.54	137.57	1+00	1.24	1.43	1.54	1+00	0.92	1.61	1.95
1+50	35.99	84.18	221.75	1+50	12.86	13.06	14.60	1+50	7.55	7.84	9.79
1+62	31.54	15.01	236.75	1+62	11.50	5.41	20.01	1+62	0.00	1.68	11.47

