



1. Erosion Control Matting and/or Other Approved Bank Stabilization w/Seeding & Fertilizer Shall Be Installed at Engineered Channels or Sedimentation Basins where the Designed Sideslopes Will be Greater Than 6:1. All Other Disturbed Areas Shall be Seeded, Fertilized, & Mulched As Follows:

SEED -- Fescue K-31; 8#/1000 Sq. Ft.
FERTILIZER -- 12-24-12 Ratio at 350 Lbs./Ac.
MULCH -- 2 Tons Prairie Hay / Acre
(Heavier along pond side slopes)

All other disturbed areas not in street R/W OR developed lawns are to be seeded as follows: (Temporary seeding)

Permanent Seeding and Temporary Seeding shall both be including in bld item "Project Seeding".

EROSION CONTROL PLAN
LEGEND
(Installation Details Found in the SWP2 Plan)

 - CURB INLET PROTECTION

 - SILT FENCING

NO SCALE

EROSION CONTROL MEASURE	UNITS	QUANTITY
SILT FENCE	L.F.	608
RIPRAP	S.Y.	**
DROP INLET BARRIER	EA.	**
CURB INLET BARRIER	EA.	2
Construction Entrance	EA.	**

QUANTITIES ARE FOR INFORMATION ONLY
 CONTRACTOR SHALL VERIFY QUANTITIES PER
 SPECIFIC ENGINEERING PLAN SHEET.