



BENCHMARKS:

BM#1: "X" on curb on East Side of Bluff, 150' north of MacArthur Rd. Elev. = 1315.36 NAVD88

BM#2: "X" on curb inlet on west side of Oliver, 470' South of Harry. Elev. = 1326.64 NAVD88



Revision Schedule

No.	Date	Description
1	10/6/2023	PERMIT SET
2	1/23/2024	REVISED SET FOR REBID

Point Table				
Point #	Raw Description	Elevation	Northing	Easting
1	CP CROSS G2G	1,315.36	1,675,429.52	1,662,734.65
2	CPR	1,314.03	1,675,746.99	1,663,300.13
3	CPR	1,321.40	1,675,923.71	1,664,046.13
4	CPR	1,318.56	1,675,994.72	1,664,445.88
5	CPR	1,319.27	1,676,328.32	1,664,697.68
6	CROSS SWCOR CI	1,326.64	1,677,574.99	1,665,301.89
7	CPR	1,320.70	1,676,831.56	1,664,964.36
8	CP R4	1,313.99	1,675,979.16	1,663,459.95
9	CP R4	1,315.42	1,676,206.35	1,663,796.37
10	CPN	1,315.76	1,675,938.51	1,664,124.94
11	THIM IP1-2	1,314.70	1,675,326.93	1,662,711.04
12	brf	1,337.02	1,675,383.66	1,665,369.02
13	th-1	1,284.18	1,675,224.65	1,657,393.80
14	60D	1,315.80	1,675,821.25	1,663,010.30
15	60D	1,316.40	1,676,045.72	1,663,114.71
16	MMCP	1,323.02	1,676,130.91	1,662,726.43
17	CPN	1,315.17	1,675,971.75	1,664,003.30
18	60D	1,318.13	1,675,995.61	1,664,204.54
19	60D	1,312.97	1,675,625.15	1,663,162.95
100	N Bridge 1	0.00	1,675,502.00	1,662,815.84
101	S Bridge 1	0.00	1,675,451.73	1,662,856.05
102	NW Bridge 3	0.00	1,676,000.96	1,663,396.07
103	SE Bridge 3	0.00	1,675,946.45	1,663,439.99
104	W Bridge 5	0.00	1,676,234.27	1,663,732.84
105	W Bridge 5	0.00	1,676,217.79	1,663,796.61
106	W Bridge 6	0.00	1,676,221.36	1,663,948.95
107	E Bridge 6	0.00	1,676,195.36	1,664,007.43
108	N Bridge 7	0.00	1,676,071.17	1,664,142.33
109	S Bridge 7	0.00	1,676,019.95	1,664,180.71
110	W Bridge 8	0.00	1,676,226.61	1,664,448.10
111	E Bridge 8	0.00	1,676,231.82	1,664,513.39
112	S Bridge 10	0.00	1,676,393.61	1,664,757.80
113	N Bridge 10	0.00	1,676,461.04	1,664,791.65
114	SW Bridge 11	0.00	1,676,651.97	1,664,843.75
115	NW Bridge 11	0.00	1,676,690.72	1,664,902.30
116	S Bridge 13	0.00	1,676,950.09	1,664,953.94
117	N Bridge 13	0.00	1,677,019.20	1,664,949.19
118	SE Bridge 14	0.00	1,677,455.86	1,665,182.38
119	NW Bridge 14	0.00	1,677,509.95	1,665,131.19

L.W. CLAPP PARK
 CITY OF WICHITA
 4611 E HARRY STREET
 WICHITA, KS 67218

Project Number 19305
 Issue PERMIT SET
 Date 2023-10-06

11
11



CONTROL POINT LIST



File Location: E:\Projects\Clapp Park PH1 - Gypsum Creek Bridge Replacement (23-01-E414)\Engineering\Clapp Park Base / SAVE DATE: 1/26/2024 9:17 AM BY: par / PLOT DATE: 1/26/2024 9:22 AM BY: Pat
 THE SQUARE SYMBOLS ARE COLOR WITH BLACK AND WHITE LETTERS IF PRINTED CORRECTLY
 THE LINE SYMBOLS ARE IN EXACTLY ONE INCH LONG AT THIS SCALE TO ORIGINAL PLOT SIZE